



**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:57 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 867 Const Calendar Day: 403 Date: 12-Jul-2013 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 21-Sep-13 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day  If no, explain:

**Diary:**

Dispute

**tower activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the skirt ring beam . They started at 7:00 AM.

Richard , Lonny , & Mathew had to work on the top & bottom brackets . Crews had to fit the brackets , set shim where is required , label the shims , mark the holes , & drill the shims . They started in the West tower shaft on the D skin at 7:15 AM.

Lonny left at 9:15 AM. Mathew left at 10:30 AM. Richard was called to work on the deck on other activities . He left at 11:15 AM.

Dutra crews came to the site at 6:50 AM. Crews had to work on CCO # 289 . They started at 7:00 AM.

Dutra crews had to fly the boat & the float & set them in the water , & they had to fly & set the planks , & other materials on the float & the boat . Crews were done at 7:20 AM.

Luke & David had to work on the platform . Crews had to set the remaining planks on the brackets on the North & West sides . They started at 7:30 AM. Crews were done at 9:00 AM.

After that , crews had to work on the hand rails . They had to cut the vertical lumbers , set in the brackets , drive wedges , & nail them to the planks . They started at 9:10 AM. Crews were done at 12:00 PM.

Then , crews had to install the top & back boards on the vertical . They started at 12:45 PM.

Ron & Sam had to work on the planks . Crews had to tie the planks with 25 mm. straps . Crews had to wrap the strap around the planks & the brackets . They started on the West side at 7:30 AM. Crews were done at 11:00 AM.

After that , crews had to drive wedges between the planks & # 25 bars to secure the planks from floating . They started at 11:15 AM. Crews were done at 1:00 PM.

Then , crews had to make 16 vertical with base boards for the footing corners , work with Luke & David on the hand rails , & clean the the top of the footing box on the North East corner . They started at 1:10 PM.

Dave had to operate the American crane . Jon had to work with all crews . Dutra crews were done at 4:45 PM. They had to pull the boat & the float out of the water, wrap up their tools , & equipments . Crews left at 5:15 PM.

( For CCO # 289 . For All Employees 8.0 Regular Hours & 2.0 Hours Over Time )



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 867

**Date:** 12-Jul-2013

**Friday**

In the office , I had to work on my report . I was done at 5:30 PM.

**04-0120F4      Bid Item: 053      T-L01-SFW.053      Tower Lift 01 Strut Façades West Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	5.00	2.00	0.00	7.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLING	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	2.00	0.00	0.00	2.00		<input type="checkbox"/>

**CCO-289      Bid Item: 001      0-FCP-ELS.289      Fender Closure Pour**

DUTRA MATERIALS

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
Piledriver	JNM	SAMI TAVAKE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Piledriver	JNM	LUKE PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Piledriver	JNM	JON - PAUL CHENEY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Piledriver	JNM	DAVID SELPA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	DAVE AVILAS	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
*E0400562							No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
*E0380562	MARINE EQUIPMENT, DECK BARGE						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
*E0370562	MARINE, STEEL BARGE						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
*E0110562	MARINE EQUIPMENT, DECK BARGE						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>

**CCO-289      Bid Item: 001      0-FCP-ELS.289      Fender Closure Pour**

CONCO PUMPING

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CONCO PUMPING								
Ironworker	JNM	VIRGILIO LOPEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	OCTAVIO ARCIGA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	LINO ARCIGA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JOSE PELCASTRE	0.00	0.00	0.00	0.00		<input type="checkbox"/>