



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 025 Const Calendar Day: 405 Date: 14-Jul-2013 Sunday  
 Inspector Name: Gagnier, Pamela Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 07:00 AM 03:30 PM Break: Over Time:  
 Federal ID:  
 Location:  
 Reviewer: Jefferson, Paul Approved Date: 11-Apr-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

**Diary:**

Dispute

**E2 Shear Key Modifications**

CCO 327 - Conco - Not on site today

Today I checked the installed vertical PT anchor plates (1N A&B, 2N A&B, 1S A&B, 2S A&B, 3S A&B) on the east side of E2W. I measured from centerline of shear key to centerline of ABF's Pier E2 Shear Key Anchorage Post Tensioning Anchorages Installation Plan. I measure that 3S A&B to be 4' 3" but requires 4' 3 13/16" I will discuss with Conco tomorrow. All other locations were within 1/4" of layout therefore acceptable. In addition I observed the draped bearing plates (E2W North and South) are to close to the existing concrete I will have Conco chip out the concrete to provide coverage on the bearing plates. See attached Photos.

CCO 327 - ABF - Today ABF had 5 ironworkers installing the bottom plate of the plate beams (north & south) at E2E. In addition there were 3 mechanics installing the PL 20 threaded circular caps at the north plate beam on E2W.

Set up water line for thermal control.

CCO 314 - ABF - See B. Brignano dirary for ABF labor and equipment.

Remarks:

I worked 8 hours OT to cover field operations.

<b>CCO-327</b>	<b>Bid Item: 001</b>	<b>0-FIS-ELS.327</b>	<b>Pier E2 Falsework/Install Saddle</b>
AMERICAN BRIDGE/FLUOR, A JV			

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	EARL CLAYBORN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Surveyor	APP	NICOLE ZBYCZIK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
		THOMAS FINNEGAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	BYRON SMITH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	GEN	John Perine	0.00	0.00	4.00	4.00		<input type="checkbox"/>
Operator	JNM	HOWARD SCHROYER	0.00	0.00	4.00	4.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	0.00	0.00	8.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	0.00	0.00	2.00	2.00		<input type="checkbox"/>

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Gagnier, Pamela    **Diary #:** 025    **Date:** 14-Jul-2013    **Sunday**

Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	RICK CLAYBORN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Surveyor	OTH	DAVID ADAMS	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	ZACHARIAH MACDONALD	0.00	0.00	8.00	8.00	<input type="checkbox"/>
Ironworker	APP	PAUL FAMBRINI	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	REGINALD HUMPHREY	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Operator	JNM	RICHARD TAYLOR	0.00	0.00	8.00	8.00	<input type="checkbox"/>
Mechanic	FOR	GENE PRATT	0.00	0.00	2.00	2.00	<input type="checkbox"/>
Operator	JNM	JOE HERNANDEZ	0.00	0.00	8.00	8.00	<input type="checkbox"/>
Operator	JNM	IAN WELLS	0.00	0.00	8.00	8.00	<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	8.00	8.00	<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	0.00	0.00	8.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	0.00	0.00	4.00	4.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	0.00	0.00	4.00	4.00	<input type="checkbox"/>
Ironworker	JNM	JOHN ROCHA	0.00	0.00	8.00	8.00	<input type="checkbox"/>
Ironworker	GEN	AARON KENT	0.00	0.00	8.00	8.00	<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BOWLES	0.00	0.00	0.00	0.00	<input type="checkbox"/>

**Attachment**



E2W South Draped Bearing Plate



E2W East Vertical Bearing Plates



E2W North Draped Bearing Plate



E2W West Vertical Bearing Plates