



**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:37 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 880 Const Calendar Day: 413 Date: 22-Jul-2013 Monday  
 Inspector Name: Bruce, Matt Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00  
 Federal ID:  
 Location:  
 Reviewer: Wilcox, Jason Approved Date: Status: Submit

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70  
 Precipitation 0.00" Condition Partly cloudy

Working Day  If no, explain:

**Diary:**

Dispute

**Work description.**

- Attended weekly SAS staff meeting at 8:00am.
- Attended a presurvey meeting for the SFOBB LIDAR scan (Erskine Project) in the District 4 office. The intent of this meeting is define the work/surveys that need to be done before the Labor Day closure. Attendees included CJ Vandegrift, Nelson Aguilar, Rich Ray and myself. Drove along highway 80 near the Central Avenue exit in El Cerrito to find a mobile scanner target. This was done to take a photo for describing to other Caltrans personnel the targets to be placed on the SFOBB for the mobile scan. Went to Treasure Island to check the access to TIN3, since there is a top secret construction project taking place within this vicinity with security present. Also learned that District 4 surveyors Ariel Austria and Peter Unruh have been placing points along the Skyway already at 150m intervals in preparation for the mobile scanning operation on the Skyway top deck. For all key points mentioned above see photos below for more details.
- See Pamela Gagnier's diary for the S1/S2 Shear Key modification work today as she is tracking the labor, equipment, and work progress of Conco, Harris Salinas, and ABFJV personnel. It should be noted that today was the first day that Harris Salinas ironworkers were on the project for the Shear Key retrofit.
- Took measurements of the S1 Shear Key retrofit Draped tendon blockouts. The horizontal angle was measured from the forms and visually checked, see photos below for more details. Also the vertical distance between the DL1-3 and DL2-4 tendons were checked with a tape from the bolt/nut on the backside of the forms.

**Attachment**



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Bruce, Matt

Diary #: 880

Date: 22-Jul-2013

Monday



Chipped concrete near the DL2-4 PT blockouts which was done at all 4 corners of the S1 Shear Key retrofit.



Measured angle with a protractor for a DL PT blockout for the S1 Shear Key retrofit.




Target found along highway 80 for the Trimble mobile scanner with a PK nail in the center with reflective glass beads.



Point and reference marks set by District 4 surveyors for the mobile scanner using GPS.



Angle of the DL1-4 PT blockouts in the southwest corner of the S1 Shear Key retrofit.



Rebar being mobilized near the E2 cap beam via barge.