



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 876 Const Calendar Day: 414 Date: 23-Jul-2013 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 21-Sep-13 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Tower activites**

ABF crews came to the site at 6:50 AM. Crews had to work on the skirt ring beam . They started at 7:00 AM.

Richard , Lonny , & Mathew had to work on the skirt ring beam in the East cell & East tower shaft . Crews had to adjust the top & bottom brackets , set shims where is required for align the holes or to fill the gaps , mark , drill the holes , & label the shims . They started in the East cell at 7:15 AM.

Tower crews were done at 4:50 PM. They had to wrap up their tools & equipments . Crews left at 5:15 PM.

Dutra crews came to the site at 6:50 AM. Crews had to work on CCO # 289 , work on the temporary lugs for the post tensioning rods . They started at 7:00 AM.

Dave , Jon , Luke P & Luke H had to work on CCO # 289 as back up crews & supporting team for the painters . Crews were standing by for the entire shift to mobilize the painters tools , equipments , or fly sand bag from & to the site if needed .

In addition to that , Luke P & Luke H had to work with David . They had to lay out for the post tension temporary rods . They had to lay out for the plates , grind the top of the footing box , & set the plates .

David had to weld the plates for the temporary rods on the top of the footing box . David had to clean , grind , heat & weld the plates . He had to prepare his tools , equipments , reroute the gas & power lines . He was done at 7:30 AM. He started to weld at 7:35 AM. he was done at 2:50 PM. David had welded 7 plates .

( For CCO # 289 . For Dave & Jon 8.0 Regular Hours . For Trever 4.0 Regular Hours )  
 ( % CCO Work 64% )

Dutra crews were done at 2:50 PM. They had to wrap up their tools & equipments .Crews left at 3:15 PM.

Douglas & Tony were on the site . They had to work with David to the end of the shift .

Certified Coating crews came to the site at 7:00 AM. Manuel , Hector , Leo , & Robert had to work on CCO # 289 . They had to work on the reinforcing bars on the top of the footing box . They started at 7:10 AM.

All crews had to work on # 25 , 36 , & 57 bars . Crews had to prepare their tools , equipments , reroute

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 876

**Date:** 23-Jul-2013

**Tuesday**

the power lines . They were done at 7:25 AM. Crews started to remove the rust off the bars at 7:30 AM. Robert & Hector had to work on the East side . Manuel & Leo had to work on the North side .

Crews were done at 1:30 PM. They had to mix the paint , clean , & paint the bars . They started at 1:35 PM. Crews were done at 2:30 PM.

Then , crews had to reroute the power line to the South side . They had to work on the remaining bars under the containment . They started at 3:00 PM. They were done at 5:00 PM.

certified crews had to wrap up their tools & equipments . Crews left at 5:15 PM.

( For CCO # 289 . For All Employees 8.0 Hours Regular & 2.0 Hours Over Time )

In the office , I had to work on my report . I was done at 5:30 PM.

**04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete**

DUTRA MATERIALS

**04-0120F4 Bid Item: 053 T-L01-SFW.053 Tower Lift 01 Strut Façades West Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLING	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**CCO-289 Bid Item: 001 0-FCP-ELS.289 Fender Closure Pour**

DUTRA MATERIALS

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
Piledriver	GEN	TREVER MURRAY	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Piledriver	JNM	JON - PAUL CHENEY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	DAVE AVILAS	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
*E0400562		8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
*E0380562	MARINE EQUIPMENT, DECK BARGE	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
*E0370562	MARINE, STEEL BARGE	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
*E0110562	MARINE EQUIPMENT, DECK BARGE	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>

**CCO-289 Bid Item: 001 0-FCP-ELS.289 Fender Closure Pour**

CERTIFIED COATINGS COMPANY

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								

---

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 876

Date: 23-Jul-2013

Tuesday

---

Painter	JNM	LEONARDO RUIZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
---------	-----	---------------	------	------	------	-------	--------------------------