



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 879 Const Calendar Day: 417 Date: 26-Jul-2013 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 21-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower activites

ABF crews came to the site at 6:50 AM. Crews had to work on the Skirt ring beam . They started at 7:00 AM.

Richard , Lonny , & Mathew had to work on the ring beam top & bottom brackets in the East cell & East tower shaft . Crews had to adjust the brackets to align the holes , set the shims under & behind the brackets to fill the gaps , mark , drill the holes , & label the shims . They started at 7:15 AM.

Tower crews were done at 5:00 PM. They left at 5:15 PM.

Dutra crews came to the site at 6:50 AM. Crews had to work on CCO # 289 . & work on the temporary rods plates . They started at 7:00 AM.

David had to work on the temporary rods plates . He had to weld the plates on the top plate of the footing box on the North & East sides . David had to prepare his tools , equipments , reroute the power & gas lines . He was done at 7:20 AM. He started to weld on the North side at 7:30 AM. He was done at 4:50 PM. David had welded 10 plates

Luke P & Luke H had to work with the painters on the containment . They had to remove the wedges , pull the tarp out , & place the wedges back between the 5th dowels & the platform . Crews started at 9:00 AM. They were done at 10:00 AM.

In addition to that , crews had to work with David on the PT plates . They had to lay out for the plates on the East side , grind , & clean the top plate of the footing box .

At 8:30 AM. a Smaller Tug Boat than the one Dutra had earlier was delivered to the site . Estimated Hourly Rate \$230 Not \$350 / Hour

(For CCO # 289 For Dave & Jon 8.0 Regular Hours & 2.0 Hour Over Time)
 (For CCO # 289 . For Luke H 8.0 Regular Hours & 1.0 Hour Overt Time.)
 (% CCO Work 80 %) With Equipments value of \$14500 Not \$16000

Jon & David had to work with the painters . They had to fly sand bags from the barge to the site . Dutra crews were done at 5:00 PM. They left at 5:15 PM. Trever left at 1:30 PM.

Certified Coating crews came to the site at 7:20 AM. Crews had to sand blast the West side of the footing box top plate . They started at 7:30 AM.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 879

Date: 26-Jul-2013

Friday

Marco & Ignacio . Continued to work on the containment on the West side . They started at 7;35 AM. Crews were done at 8:30 AM.

After that , crews had to remove the containment from 1/2 the East side & the South side .clean the top of the platform , top plate , 7 the top of the concrete . They started at 8:35 AM. Crews were done at 12:00 PM. They left at 12:30 PM.

Manuel , Leo , & Robert had to work on the top plate of the footing box . Crews had to sand blast the steel element under the containment . Crews had to prepare their tools , equipments, air lines , & air supply lines . They were done at 8:30 AM. They started to blast at 8:35 AM. Crews were done at 12:00 PM. Crews had to blast 1/2 the West side .

After that , crews had to vacuum & clean the top of the plate , mix the paint , & apply the 1st zinc primer coat . They started at 12:40 PM. Crews were done at 3:00 PM.

Then , crews had to touch up the East 7 South sides after pulling the containment . They were done at 5:00 PM. Crews left at 5:15 PM.

(For CCO # 289 . For Manuel , Leo , & Robert 8.0 Hours Regular & 2.0 Over Time)
(For CCO # 289 . For Marco & Ignacio 5.0 Hours Regular)

Charlie , Douglas & Bernie were on the site . They had to work with the welder & they had to MT the welds . Douglas left at 12:00 PM. Charlie had to cover the painters activities from 7:00 AM. To 9:00 AM. & from 12:00 PM. until 3:00 PM.

In addition to that , Douglas had to work with the painters . Check Douglas & Charlie reports for the welder & painters detailed activities

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4	Bid Item: 039	T-FDS-CIP.039					Tower Fender System Cast-in-place Concrete	
DUTRA MATERIALS								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Piledriver	JNM	LUKE PAULK	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Piledriver	JNM	DAVID SELPA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
04-0120F4	Bid Item: 053	T-L01-SFW.053					Tower Lift 01 Strut Façades West Erect structural steel (bridge tower)	
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLING	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
CCO-289	Bid Item: 001	0-FCP-ELS.289					Fender Closure Pour	
DUTRA MATERIALS								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Piledriver	JNM	LUKE HUDSON	8.00	1.00	0.00	9.00		<input type="checkbox"/>
Piledriver	JNM	JON - PAUL CHENEY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	DAVE AVILAS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 879 **Date:** 26-Jul-2013 **Friday**

Contractor: DUTRA MATERIALS									
*E0400562								No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00				
*E0390562	AIR COMPRESSOR, HOSE							No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00				
*E0380562	MARINE EQUIPMENT, DECK BARGE							No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00				
*E0370562	MARINE, STEEL BARGE							No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00				
*E0110562	MARINE EQUIPMENT, DECK BARGE							No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00				

CCO-289 Bid Item: 001 0-FCP-ELS.289 Fender Closure Pour
CERTIFIED COATINGS COMPANY

Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: CERTIFIED COATINGS COMPANY									
Painter	JNM	ROBERT MACCIOCCHI	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Painter	JNM	LEO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>	

