



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:35 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 888 Const Calendar Day: 422 Date: 31-Jul-2013 Wednesday

Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70
Precipitation 0.00" Condition Partly cloudy

Working Day [ ] If no, explain:

Diary:

Dispute

Work description.

- Conducted a survey preplan with District 4 surveyors/scanners Robbie Dolan, Randy Wigton, Paul Rogers, and Rich Ray on the water for the east span portion of the SFOBB LIDAR scan (Erskine Project). It was decided that intermittent help would be provided by District 4 surveyors Ariel Austria, Peter Unruh and myself for cross-tie check by the scanners. Also looked at locations to scan the SAS tower and the OTD/YBITS bridges on the ground.

- Surveyed the W-Line light pole at the W2 cap beam for plumb. The W-Line light pole at the W2 cap beam is out of the 75mm tolerance and needs to be moved east 86mm and North 7mm. Emailed the results to pertinent Caltrans personnel related to this operation. Also placed marks on 2 light poles that arrived and were placed on the E-Line roadway this afternoon.

- See Pamela Gagnier's diary for the S1/S2 Shear Key modification work today as she is tracking the labor, equipment, and work progress of Conco and Harris Salinas personnel. Brian Wolcott is responsible for ABFJV personnel at Pier 7.

[ ]

CCO-327 Bid Item: 001 0-FIS-ELS.327 Pier E2 Falsework/Install Saddle

AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include Contractor: AMERICAN BRIDGE/FLUOR, A JV and various worker entries like Operator, Ironworker with their respective hours and remarks.

Diary:

Dispute

Work description. 001 0-FIS-ELS.327

- Assisted Harris Salinas and SDI with hoisting reinforcement and ducts up to the work area for the S1/S2 Shear Key retrofit. Removed a cross brace of the east side W-Line temporary truss with the temporary gantry beam on the traveler rails, see photo below for more details. Began to drill holes in the B3 Bearing for the temporary shim installation, see photos below for more details.

[ ]





**Daily Diary Report by Bid Item**

Job Name: 04-0120F4

Inspector Name Bruce, Matt

Diary #: 888

Date: 31-Jul-2013

Wednesday



Looking west from a Skyway Pier for the SFOBB LIDAR (Erskine Project) scan recon today.



View of the east vertical face of the T1 tower looking up.