



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 884 Const Calendar Day: 424 Date: 02-Aug-2013 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 21-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the footing box side walls , work on the skirt ring beam . They started at 7:00 AM.

Guillermo , Hector , & Jesus had to work on the footing box side walls . Crews had to patch the hand rail holes . They started at 7:15 AM. Crews had to clean the holes using air pressure & fill the holes with 2 kind epoxy . They were done at 5:00 PM. Crews left at 5:15 PM.

Ma had to help Mathew on the ring beam brackets . Mathew & Ma had to work on the skirt ring beam in the South tower shaft . Crews had to set the shims , mark , drill the holes for the C & D skin brackets , label the shims & the brackets . They started at 7:20 AM. Ma was done at 12:00 PM. Mathew was done at 5:00 PM. He left at 5:15 PM.

Certified Coating crews came to the site at 7:15 AM. Leon came at 10:30 AM. Crews had to work on the top of the footing box work on the bars , & work on the dowels on the side walls . They started at 7:20 AM.

Jorge , & Robert had to work on the top plate , bars , & steel elements on the North side . They had to vacuum the sand , clean , dry the area , mix the paint , & paint the 2nd Zinc primer coat . They started at 7:30 AM.

In addition to that , crews had to lightly pressure wash the North area . Grind , clean the top bars & the dowels on the side walls . Crews were done at 5:00 PM. They left at 5:15 PM.

(For CCO # 289 . For Jorge & Robert 8.0 Regular Hours & 2.0 Hours Over Time)

Douglas & Charlie were on the site to work with the painters . Check their reports for the painters detailed activities

Dutra crews came to the site at 6:50 AM. Crews had to work on the embeds & work on # 25 standard hook replacement bars . They started at 7:00 AM.

Luke P & Luke H had to work on the embedment on the side wall of the footing box . Crews had to brush inside the embeds , clean the embeds with air pressure , mix , & fill the embeds with structural cement . Crews started at 8:00 AM.

In addition to that , crews had to work with David on # 25 replacement bars . They had to brush , clean , & fill the holes with epoxy on the East & South sides . They were done at 12:00 PM.

In the afternoon, crews had to work on the replacement bars on the West side . They had to drill & bond 4 bars . They started at 12:40 PM. Crews were done at 1:45 PM.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 884

Date: 02-Aug-2013 **Friday**

Luke H continued to fill the embeds with structural concrete . He started at 2:00 PM. He was done at 2:30 PM. Few more embeds left to be filled next week .

David had to drill 8 holes for # 25 replacement bars on the East & South sides . He had to prepare his tool , equipments , reroute the air hose . He started to drill at 9:00 AM. With like P & Luke H . He was done at 1:45 PM. The painters were in the way of drilling on the North side . Crews have to drill & bond 9 replacement bars on the North side .

David & Jon had to work with the painters as back up & supporting team .
(For CCO # 289 . For Dave & Jon 8.0 Regular Hours) (% CCO Work 60%)

Dutra crews were done at 2:45 PM. They had to wrap up their tools & equipments. Crews left at 3:15 PM.

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

DUTRA MATERIALS

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Piledriver	JNM	LUKE HUDSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	LUKE PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	DAVID SELPA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L01-SFW.053 Tower Lift 01 Strut Façades West Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	JESUS RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	HECTOR LIMON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLING	8.00	2.00	0.00	10.00		<input type="checkbox"/>

CCO-289 Bid Item: 001 0-FCP-ELS.289 Fender Closure Pour

DUTRA MATERIALS

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Piledriver	JNM	JON - PAUL CHENEY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	DAVE AVILAS	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: DUTRA MATERIALS								
*E0400562		8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
*E0390562	AIR COMPRESSOR, HOSE	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
*E0380562	MARINE EQUIPMENT, DECK BARGE	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 884 Date: 02-Aug-2013 Friday

*E0370562	MARINE, STEEL BARGE	8.00	0.00	0.00	0.00	No	<input type="checkbox"/>
*E0110562	MARINE EQUIPMENT, DECK BARGE	8.00	0.00	0.00	0.00	No	<input type="checkbox"/>

CCO-289 Bid Item: 001 0-FCP-ELS.289 Fender Closure Pour
 CERTIFIED COATINGS COMPANY

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	APP	EDILBERTO LEON	5.00	2.00	0.00	7.00		<input type="checkbox"/>
Painter	JNM	JORGE FLORES RAMERO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	JNM	ROBERT MACCIOCCHI	8.00	2.00	0.00	10.00		<input type="checkbox"/>

