



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 390 Const Calendar Day: 427 Date: 05-Aug-2013 Monday
 Inspector Name: Soheilifard, Saman Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:30 am 04:00 pm Break: 00:30 Over Time: 00:00
 Federal ID:
 Location:
 Reviewer: Awal, Mohammad Approved Date: 30-May-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 60 - 70 12 PM 70 - 80 4PM
 Precipitation none Condition Clear & Sunny

Working Day If no, explain:

Diary: Dispute

Work description.

There was not a whole lot of action here today as Conco & Mezza Masonry were collaborating in the placement of the Lay Out Line (LOL) for all CMU walls.

At about 10:00, the crew scratched the original LOL and went back to the drawing board and began their task all over.

On the South side of the building the trenching work is underway for the placement of new electrical conduits. At one point it narrowly missed the sewer line. It is promised that at 11:00 the gas line was to be shut off.

04-0120F4	Bid Item: 081	0-000-000.081	CLEAN AND PAINT CABLE SYSTEM
CERTIFIED COATINGS COMPANY			

CCO-298	Bid Item: 001	0-RHB-EFA.298	IERBYS Rehabilitation
R. Mezza Masonry			

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: R. Mezza Masonry								
Cement Mason	JNM	Rob Kirk	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Cement Mason	JNM	Tom Messiner	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Supervisor		Bob Mezza	8.00	0.00	0.00	8.00		<input type="checkbox"/>

CCO-298	Bid Item: 001	0-RHB-EFA.298	IERBYS Rehabilitation
CONCO PUMPING			

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: CONCO PUMPING								
Semi-Skilled Laborer	JNM	JOSE DELGADILLO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Foreman		Jose Gonzalez	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Supervisor		Jim Klinger	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Soheilifard, Saman

Diary #: 390

Date: 05-Aug-2013

Monday

Attachment



GasLine Trenching (3)



GasLine Trenching (4)



GasLine Trenching (1)



GasLine Trenching (2)



LayOutLine4CMUWall (2)



LayOutLine4CMUWall (3)

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Soheilifard, Saman

Diary #: 390

Date: 05-Aug-2013

Monday



LayOutLine4CMUWall (1)