



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 886 Const Calendar Day: 428 Date: 06-Aug-2013 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 21-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the barricades fences at 160 meters . They started at 7:00 AM.

Richard & Lonny had to work on the top of the tower heads . Crews had to install the barricades on the North & West tower shafts on the D & E skins . Mathew had to operate the winch to lift their tools , equipments, & other materials to the top of the façade at 143 meters .

In addition to that , crews had to work on the Navigation light on the top of the West tower head . They had to cut & relocate the pole in order for the barricade frame to be installed .

Mathew & Ma had to work on the skirt ring beam on the East & South tower shafts , on the C skins . Crews had to erect the beams & install temporary bolts . They were done at 12:00 PM.

In the afternoon , crews had to work on the South shear plate beam . Crews had to hard time fitting the bottom brackets . New brackets have to be fabricated in order to fit properly . .

Tower crews were done at 5:00 PM. They had to wrap up their tools & equipments. Crews left at 5:15 PM.

Certified Coating crews came to the site at 7:15 AM. Crews had to work on the final touch ups on the steel elements & bars on the top of the footing box .

Tony , Jorge , & Enrique had to grind , clean , mix , & paint the bars . They started on the South West corners .

Then , on the dowels on the South , West side walls , & top bars . They started at 7:30 AM. Crews were done at 11:45 AM. Crews left at 12:00 PM.

(For CCO # 289 . For All Employees 8.0 Regular Hours)

Charlie was on the site . He had to work with the painters . Check Charlie 's report for the painters detailed activities .

Ballard Diving crews came to the site at 6:50 AM. Crews had to work on CCO # 289 . They had to remove the marine growth by water blast the dowels & side walls . They started at 7:00 AM. Crews had to prepare their gear , hoses , air lines . They were done at 7:30 AM.

Derek was the 1st diver to go into the water . He had to put his gear on . He went into the water at 7:40

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 886

Date: 06-Aug-2013 **Tuesday**

AM. He started on the South West corner going North . He completed 5 columns of 9 dowels each .
 In the afternoon ,Derek continued to work on the South side . He came out at 3: 50 PM. Derek had blasted 36 dowels on the South side . Total dowels blasted today 81 dowels . Up to date 118 dowels
 After that , crews had to flush the water system , warp up their hoses , & equipments. They were done at 4:50 PM. Crews left at 5:00 PM.

Todd had to stay on the boat to communicate with the divers , monitor their equipments , & air supply .
 (For CCO # 289 . For All Divers 8.0 Hours Regular & 2.0 Hours Over Time) (CCO Work 100%)

Dutra crews came to the site at 6:50 AM. Crews had to work on CCO # 289 . They had to remove the working platform . Crews had to fly & set in the bay the float , & the boat . They started at 7:10 AM. Crews were done at 7:25 AM.

Luke P & David had to work on the lower embeds . The tide was low . Crews had to clean the embeds , mix & fill with structural concrete . They started at 7:30 AM. Crews had to stop at 9:00 AM.

Luke H had to remove the wedges from under the 5th dowels in order for the painters to clean & paint the 5th dowels. He started at 7:20 AM. He was done at 9:00 AM.

After that , crews had work on the platform . They had to remove the hand rails , cut the steel straps , remove the planks , remove the brackets , fly , & set the materials on the barge . They started at 9:10 AM. Crews were done at XXX PM.

(For CCO # 289 . For all employees 8.0 Hours Regular .) (% CCO Work 100%)

Dutra crews were done at 2:45 PM. They had to pull the boat out of the water & wrap up their tools & equipments . Crews left at 3:00 PM.

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

DUTRA MATERIALS

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Piledriver	JNM	LUKE HUDSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	LUKE PAULK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	DAVID SELPA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L01-SFW.053 Tower Lift 01 Strut Façades West Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLING	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

CCO-288 Bid Item: 001 0-CGS-ELS.288 OBG Catwalk Grating Support

BALLARD DIVING & SALVAGE

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 886 **Date:** 06-Aug-2013 **Tuesday**

Contractor: BALLARD DIVING & SALVAGE							
Marine Coordinator	TODD HORNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Marine Coordinator	DEREK CHASE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Marine Coordinator	ALEX DOSS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment							
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: BALLARD DIVING & SALVAGE							
*E0530562	AIR COMPRESSOR, HOSE					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		<input type="checkbox"/>
*E0520562	OUTLET DISCHARGE HOSE					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		<input type="checkbox"/>
*E0450562	MARINE EQUIPMENT, DECK BARGE					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		<input type="checkbox"/>

CCO-289	Bid Item: 001	0-FCP-ELS.289	Fender Closure Pour
----------------	----------------------	----------------------	----------------------------

DUTRA MATERIALS

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Piledriver	JNM	LUKE HUDSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	LUKE PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	JON - PAUL CHENEY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	DAVID SELPA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	DAVE AVILAS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor: DUTRA MATERIALS								
*E0400562						No	<input type="checkbox"/>	
		8.00	0.00	0.00	0.00		<input type="checkbox"/>	
*E0390562	AIR COMPRESSOR, HOSE					No	<input type="checkbox"/>	
		8.00	0.00	0.00	0.00		<input type="checkbox"/>	
*E0380562	MARINE EQUIPMENT, DECK BARGE					No	<input type="checkbox"/>	
		8.00	0.00	0.00	0.00		<input type="checkbox"/>	
*E0370562	MARINE, STEEL BARGE					No	<input type="checkbox"/>	
		8.00	0.00	0.00	0.00		<input type="checkbox"/>	
*E0110562	MARINE EQUIPMENT, DECK BARGE					No	<input type="checkbox"/>	
		8.00	0.00	0.00	0.00		<input type="checkbox"/>	

CCO-289	Bid Item: 001	0-FCP-ELS.289	Fender Closure Pour
----------------	----------------------	----------------------	----------------------------

CERTIFIED COATINGS COMPANY

Equipment							
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY							
AC240	825 COMPRESSOR					No	<input type="checkbox"/>
		5.00	0.00	0.00	0.00		<input type="checkbox"/>

