



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 890 Const Calendar Day: 432 Date: 10-Aug-2013 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 21-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower activites

ABF crews came to the sit at 6:50 AM. Crews had to work on the skirt ring beam . They started at 7:00 AM.

Richard & Lonny had to work on the ring beam on the North side . Crews had to work on preparations to weld the beams at the connections for the C & D beams on the North tower beams . Crews started at 7:30 AM.

In addition to that , crews had to weld 2 angles , set planks to built working platform for the welder . Crews were done at 2:00 PM.

Mike came to the site at 9:00 AM. He had to work on the ring beam connections . Mike had to wait for the iron worker to complete adjusting the beams . He started to clean , & grind the edges at 2:10 PM. Mike had to tack weld the North East corner of C & D beams on the North side . He was done at 3:00 PM.

Bernie were on the site . He had to work with Mike .

Tower crews were done at 2:45 PM. They had to wrap up their tools & equipments. Crews left at 3:15 PM.

Certified Coatings crews came to the site at 7:30 AM. Crews had to san blast & paint the ring beam strips in the East & West cells & they had to clean the cells . Crews started at 7:45 AM.

Crews had to close top & bottom holes in the shear plates & close the access . Sand blast the bottom strip in the East cell & top & bottom in the West cell . Crews had to prepare their equipments . reroute the vacuum hose to the site , They were done at 9:00 AM.

Jorge started to blast in the East cell at 9:30 AM. He was done at 10:30 AM. He started in the West cell at 11:00 AM. He was done at 3:10 PM.

After that , Jorge & Edilberto had to mix the paint & paint the blasted areas in the East & West cells . They started at 3:20 PM.

Justin , & Isaac had to clean the cells & the shafts . Crews started to vacuum the North side at 10:30 AM. Then the South cell , the East cell , & the West cell .

Certified crews were done at 5:00 PM. Crews had to wrap up their tools & equipments . They left at 5:15 PM.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 890

Date: 10-Aug-2013 **Saturday**

Charlie was on the site he had to work with the painters until the painters were done . Check Charlie 's report for the painters detailed activities

In the office , I had to work on my report . I was done at 3:30 PM.

04-0120F4 Bid Item: 053 T-L01-SFW.053 Tower Lift 01 Strut Façades West Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MICHAEL JIMENEZ	0.00	6.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUIINARD	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	0.00	8.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L01-ENE.078 Tower Lift 01 External Paint Tower NE

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	FOR	TONY KATRONES	0.00	10.00	0.00	10.00		<input type="checkbox"/>
Painter	JNM	JUSTIN VALDEZ	0.00	10.00	0.00	10.00		<input type="checkbox"/>
Painter	JNM	JORGE FLORES RAMERO	0.00	10.00	0.00	10.00		<input type="checkbox"/>
Painter	JNM	ISAAC GALECIA	0.00	10.00	0.00	10.00		<input type="checkbox"/>
Painter	APP	EDILBERTO LEON	0.00	10.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
AC240	825 COMPRESSOR						No	<input type="checkbox"/>
		0.00	10.00	0.00	0.00			
301	BLAST POT						No	<input type="checkbox"/>
		0.00	10.00	0.00	0.00			