



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 363 Const Calendar Day: 435 Date: 13-Aug-2013 Tuesday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 08:00 am 06:00 pm Break: 01:00 Over Time: 01:00
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition not recorded

Working Day If no, explain:

Diary: Dispute
General Comments
 MEP staff meeting 0900-1000. Track progress of FWS mechanical piping installation. Discuss estimate billing with FWS and ABF. Misc MEP paperwork and write diaries

04-0120F4 Bid Item: 121 0-000-000.121 CCSF RECLAIM WATER (6 NPS)
 F.W. SPENCER AND SON, INC

Diary: Dispute
Mechanical Piping 121 0-000-000.121
 The FWS shift was 10 hours today.
 Barry Mullaney and Sal Gomez spent the shift adjusting the PS-3 clamp portions for the 6 NPS CCSF Reclaimed Water and 12 NPS CCSF Water Main along the south barrier of the WB bridge. The clamp portion of the PS-3 shifted out of the slide plates during load transfer as the bridge moved and had to be adusted back.

04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)
 F.W. SPENCER AND SON, INC

Diary: Dispute
Bike Path Piping 125 0-000-000.125
 The FWS shift was 10 hours today.
 Ian Burkhart and Wayne Ellis attached the PS-3 clamps on the 2 1/2" DW line starting at PP 75 along the bike path working wes.
 Dave Law, Jim Perry, Josh Johnson, and Tim Esquivel all worked on installing the temporary piping for the 1" DW and 2" CA line between PP 9 along the bike path to the connection at the top of the riser from the underside of the W2E soffit.
 Tom Colombo assisted as general foreman.

CCO-045 Bid Item: 002 0-IPP-EFA.045 Installation & Handling of Painted Pipe FA
 CERTIFIED COATINGS COMPANY

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 363

Date: 13-Aug-2013 Tuesday

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	CERTIFIED COATINGS COMPANY							
Painter	JNM	RUBEN SOTO	6.00	0.00	0.00	6.00		<input type="checkbox"/>

Diary:

DIP Painting 002 0-IPP-EFA.045

Rubin Soto and Ricardo Mailcon spent approximately 4 hours blasting and priming 2 sections of 10" DIP, and approximately 2 hours applying the second finish coat of Carboxine on the 4 sections of DIP which had been primed over the past weekend.

The crew used a 825 CFM air compressor in performance of this operation.

Dispute