



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 893 Const Calendar Day: 436 Date: 14-Aug-2013 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 21-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6;50 AM. Crews had to work on the Skirt ring beams . They started at 7:00 AM.

Richard , Lonny , Manuel , & Mathew had to work on the ring beam . Crews had to set the connections of the beams on the West , South & East tower shafts .

Crews started on the West tower shaft , but they had to stop when the surveyors set the total station on the North West corner .

Then , they had to work on the South tower ring beams . Crews had to adjust the beams on the C & D skin , install temporary bolts , butterfly the edges , & prepare the beams for the welders .

Guo had to work on the ring beam on the North tower shaft for the 2nd day . He had to weld the connection between C & D . Guo had to prepare his tools , equipments , heat the welding area . He was done at 7:40 AM. He started to weld at 7:45 AM.

Joe , & Bernie were on the site . They had to work with the welder . Check Joe 's report for the welder detailed activities .

Tower crews were done at 5:00 PM. They left at 5:15 PM.

Ballard Diving crews came to the site at 6;50 AM. Crews had to work on CCO \$ 289 water blasting the dowels & work with the surveyors . They started at 7:00 AM.

Crews had to prepare their equipments , gears , connect the air & water supply hoses . They were done at 7:45 AM.

Alex was the 1st diver to put his gear on . He went into the water at 7:50 AM. Alex had to blast the remaining 27 dowels on the North site . He came out at 12:20 PM.

After that , Bill had to make final check on the side walls . He had to re-blast some of the dowels for the 2nd time . He was came out at 4:10 PM.

Alex & Derek had to flush the jet system , wrap up the blasting equipments & hoses . They were done at 4:30 PM. Crews left at 4:45 PM.

(For CCO # 289 . For All Employees 8.0 Regular Hours & 2.0 Hours Over Time) (%CCO Work 100 %)

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 893

Date: 14-Aug-2013 **Wednesday**

Dutra crews came to the site at 6:50 AM. Crews had to work on CCO # 289 & work on the demobilizations . They started at 7:00 AM.

Luke P , David , & Luke H had to work on the top of the footing box cover . Crews had to cover the South West corner . They had to built the remaining outer frame , set the joists , set 2 - 12 mm. Plywood boards , & secure them with nails . They started at 7:15 AM.

Luke P was done at 9:00 AM. He went to work on barges rigging Certified Coating equipments , materials , & accessories . He was done at 1:30 PM.

David & Luke H were done on the top cover at 10:30 AM. David went work on Certified Coating Demobilization with Luke P to the end of the shift .

Luke H had to work on house keeping . He was done at 12:00 PM.

Dave & John had to work on Certified Coatings equipments & materials . They had to fly out of Dutra barge all the equipments & materials & set them on ABF barge . They started at 9:20 AM. Crews were done at 1:30 PM.

(For CCO # 289 . For All Employees 2.0 Regular Hours) (% CCO Work 20%)

The tug Boat came to the site at 12:00 PM. The barges were tugged out of the site at 1:30 PM.

Certified Coating crews came to the site at 9:00 AM. Asa & Edilberto had to wrap up their tools , equipments , accessories , & prepare them for Dutra crews to fly them out of the site . Crews were done at 11:30 AM. They left at 11:35 AM.

F 3 surveyors came to the site at 7:00 AM. Crews had to survey the dowels on the side walls . Crews had to label the dowels columns , set the total station , set the receivers , & adjust the accessories . They started at 7:30 AM. Crews were done at 10:00 AM.

Crews started to survey the top dowels on the North & West sides at 10:30 AM. They were done at 1:30 PM. They started on the East & South sides at 1:35 PM. Crews were done at 4:30 PM. They had to wrap up their equipments. left at 4:50 PM.

(For CCO # 289 . For The Surveyors 8.0 Regular Hours & 2.0 Hours Over Time) (% CCO Work 100 %)

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4	Bid Item: 039	T-FDS-CIP.039	Tower Fender System Cast-in-place Concrete
DUTRA MATERIALS			

04-0120F4	Bid Item: 053	T-L01-SFW.053	Tower Lift 01 Strut Façades West Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	MANUEL VIGIL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUIINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLING	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment								Rental Company
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 893 Date: 14-Aug-2013 Wednesday

002294	WELDER, 600 AMP				No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00	

CCO-288 Bid Item: 001 0-CGS-ELS.288 OBG Catwalk Grating Support
 BALLARD DIVING & SALVAGE

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: BALLARD DIVING & SALVAGE								
Marine Coordinator		BILL FEHR	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Marine Coordinator		DEREK CHASE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Marine Coordinator		ALEX DOSS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor: BALLARD DIVING & SALVAGE								
*E0550562	OUTLET DISCHARGE HOSE					No	<input type="checkbox"/>	
		8.00	2.00	0.00	0.00			
*E0540562	AIR COMPRESSOR, HOSE					No	<input type="checkbox"/>	
		8.00	2.00	0.00	0.00			
*E0450562	MARINE EQUIPMENT, DECK BARGE					No	<input type="checkbox"/>	
		8.00	2.00	0.00	0.00			

CCO-289 Bid Item: 001 0-FCP-ELS.289 Fender Closure Pour
 DUTRA MATERIALS

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Piledriver	JNM	LUKE HUDSON	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Piledriver	JNM	LUKE PAULK	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Piledriver	JNM	JON - PAUL CHENEY	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Piledriver	JNM	DAVID SELPA	0.20	0.00	0.00	0.20		<input type="checkbox"/>
Operator	OTH	DAVE AVILAS	2.00	0.00	0.00	2.00		<input type="checkbox"/>

CCO-289 Bid Item: 001 0-FCP-ELS.289 Fender Closure Pour
 F3

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:								
Supervisor		DANIEL CONSIDINE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Surveyor		CHAD DUART	8.00	2.00	0.00	10.00		<input type="checkbox"/>