



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 4:39 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 398 Const Calendar Day: 436 Date: 14-Aug-2013 Wednesday

Inspector Name: Soheilifard, Saman Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:30 am 06:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 30-May-14 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM

Precipitation none Condition Clear & Sunny

Working Day If no, explain:

Diary:

Dispute

Work description.

Wednesday, August 14, 2014

At 10:00, Conoco started the pressurizing of the gas line to 50 Psi. I asked Jose Gonzalez, Conoco General Foreman, about the change of heart on the reduction of the testing pressure. He said that he had spoken to Brian Peterson who told him that he should be pressurizing the line to 50 Psi, instead of the 100 Psi discussed in yesterday's meeting. Jose added that B. Peterson made calls to Trinh and a few other CT folks whom he did not know, about this change. At 10:20, the gage showed a pressure of 51 psi, which was re-checked in 4 hours and showed that the pressure remained constant.

*By 10:00, the Mezza workers finished off walls T4, starting at wall TA (which was done yesterday) and TF by virtue of placing 7 more courses on them.

*Wall TG (somewhere between T3/T4 & T2) was erected to 6 courses of mason (from 2);

*In the meantime, the CMU wall TD was proceeding with the second lift of Mason and by 10:30, four more courses were placed on top of the 7 placed already;

*On the CMU wall TG, I told Bob that he has installed 3 vents only, whereas 4 vents are called out in the plans. He told me that my observation is only half accurate as the architectural Plans show 3 vents only and he is complying with the architectural plans instead of the structural plans. Strangely enough, on the T8 wall where the architectural plans call out for the construction of 4 vents, Bob showed preference to the structural plans which require 5 vents to be constructed.

*The specialized carpenters are on site forming the stairs and laying out the ramp ;

The Carpenters names are as follow:

Jim Medina(foreman)

Sal Aldana

Phil Ritz

Carlos Gonzalez

Eliazzar Escobedo

04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM

CERTIFIED COATINGS COMPANY

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Soheilifard, Saman Diary #: 398 Date: 14-Aug-2013 Wednesday

| | | | | | | | | | |
|---|--------------|-----------------|---------------|---------------|---------------|--------------|----------------|--------------------------|--|
| CCO-298 Bid Item: 001 0-RHB-EFA.298 IERBYS Rehabilitation | | | | | | | | | |
| CERTIFIED COATINGS COMPANY | | | | | | | | | |
| | | | | | | | | | |
| CCO-298 Bid Item: 001 0-RHB-EFA.298 IERBYS Rehabilitation | | | | | | | | | |
| R. Mezza Masonry | | | | | | | | | |
| Labor | | | | | | | | | |
| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute | |
| Contractor: R. Mezza Masonry | | | | | | | | | |
| Cement Mason | Huddie | Gilberto Robles | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> | |
| Cement Mason | Huddie | Juan Gyrrola | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> | |
| Cement Mason | Mason | Clint Dossa | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> | |
| Cement Mason | mason | Greg Harriss | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> | |
| Cement Mason | mason | Robert Kirk | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> | |
| Cement Mason | super | Bob Mezza | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> | |
| CCO-298 Bid Item: 001 0-RHB-EFA.298 IERBYS Rehabilitation | | | | | | | | | |
| CONCO PUMPING | | | | | | | | | |
| Labor | | | | | | | | | |
| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute | |
| Contractor: CONCO PUMPING | | | | | | | | | |
| Cement Mason | mason | David Bierson | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> | |
| Cement Mason | mason | Clint Dossa | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> | |
| Cement Mason | Huddie | Gilberto Robles | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> | |
| Cement Mason | Huddie | Juan Gurrola | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> | |
| Cement Mason | mason | Greg Harriss | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> | |
| Cement Mason | mason | Robert Kirk | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> | |
| Cement Mason | super | Bob Mezza | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> | |
| CCO-321 Bid Item: 001 0-BDW-EFA.321 IERBYS Building Work | | | | | | | | | |
| CONCO PUMPING | | | | | | | | | |
| | | | | | | | | | |

Attachment

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Soheilifard, Saman

Diary #: 398

Date: 14-Aug-2013

Wednesday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Soheilifard, Saman

Diary #: 398

Date: 14-Aug-2013

Wednesday

