



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 399 Const Calendar Day: 437 Date: 15-Aug-2013 Thursday
 Inspector Name: Soheilifard, Saman Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:30 am 06:15 pm Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Awal, Mohammad Approved Date: 30-May-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM
 Precipitation none Condition Clear & Sunny

Working Day If no, explain:

<p>Diary:</p> <p>Work description.</p> <p>Thursday, August 15, 2013</p> <p>Today marks the 4th day that the carpenter crew is on site, but the first day of having 5 carpenters in the crew. This crew consisted of 4 men the past 3 days. The company is not listed on PMIV and the crew is as follows:</p> <p>Jim Medina (Foreman) Sal Aldana Phil Ritz Carlos Gonzales Eliazzar Escobedo</p> <p>*Talking to Joe Gonzalez about the template for the light standards, I reminded him that they are at the Pier and he should take possession of them. Citing that he was unable to do that, I only showed him the location where they are currently stored so he can haul them to the site whenever he has the means;</p> <p>*At 12:00, Jose told me that he was directed by B. Peterson to work 10-hour days and on weekends;</p> <p>*By 14:30, all the remaining walls were at the finished grade, but walls TG & T1;</p> <p>*Grout is scheduled for tomorrow but as of late afternoon it is not yet determined which walls are going to be grouted. The reason is due to not having the steel plate embeds that are needed for handrails on site, yet.</p> <p>*Per Conoco's RFI 31 in regards to the placement of the so-called "Candy Cane" reinforcing steel, below the galvanized steel plate embeds, the task was completed on the 12-in. T6 wall in addition to the CMU walls T1 & TG. The reinforcing steel dubbed as "candy Cane" is a 2'-6" long #5 dowel placed at 24" on center and considered as additional rebar.</p> <p>*All walls with the exception of the CMU walls T1 & TG are complete and at the finished grade;</p>	<p>Dispute</p> <p><input type="checkbox"/></p>
--	--

04-0120F4	Bid Item: 081	0-000-000.081	CLEAN AND PAINT CABLE SYSTEM
CERTIFIED COATINGS COMPANY			

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Soheilifard, Saman **Diary #:** 399 **Date:** 15-Aug-2013 **Thursday**

CCO-298	Bid Item: 001	0-RHB-EFA.298	IERBYS Rehabilitation					
CERTIFIED COATINGS COMPANY								
CCO-298	Bid Item: 001	0-RHB-EFA.298	IERBYS Rehabilitation					
R. Mezza Masonry								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: R. Mezza Masonry								
Cement Mason	Huddie	Gilberto Robles	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Cement Mason	Huddie	Juan Gyrola	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Cement Mason	Mason	Clint Dossa	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Cement Mason	mason	Greg Harriss	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Cement Mason	mason	Robert Kirk	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Cement Mason	super	Bob Mezza	8.00	2.00	0.00	10.00		<input type="checkbox"/>
CCO-298	Bid Item: 001	0-RHB-EFA.298	IERBYS Rehabilitation					
CONCO PUMPING								
CCO-321	Bid Item: 001	0-BDW-EFA.321	IERBYS Building Work					
CONCO PUMPING								

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Soheilifard, Saman

Diary #: 399

Date: 15-Aug-2013

Thursday



Template for the Standard (Light Pole Base)



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Soheilifard, Saman

Diary #: 399

Date: 15-Aug-2013 Thursday



Certificate for the Template for the Standard (Light Pole Base)

