



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:17 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 395 Const Calendar Day: 439 Date: 17-Aug-2013 Saturday

Inspector Name: Wolcott, Brian Title:

Inspection Type: No Inspection

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

Weather

Temperature 7 AM 60 - 70 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition

Working Day  If no, explain:

Diary:

Dispute

General Comments

I DID NOT WORK TODAY. THE WORK WAS INSPECTED BY OTHER CALTRANS INSPECTORS. MATT BRUCE INSPECTED PIER E2 FOR CCO 327. MARCOS AND P.J. INSPECTED PIER 7 FOR CCO 327.

UNDER CCO 327, ABF LOADED OUT MATERIAL FOR E2; INSTALLED E2 ACCESS LANDING; SET UP E2 ELEVATOR; CONDUCTED E2 TOOL ROOM SUPPORT.

EQUIPMENT UNDER CCO 327:

- 002154-HCESP-8 HR OT
- 002002-ELGEN-8 HR OT
- 000051-TRUCK-5 HR OT
- 000052-TRUCK-5 HR OT
- 000053-TRUCK-5 HR OT
- 002863-ELTOL-8 HR OT
- 002005-FKLFT-2 HR OT
- 002352-ELGEN-8 HR OT
- 002288-WELD-8 HR OT
- 000141-WELD-4 HR OT
- 000054-TRUCK-5 HR OT
- 000055-TRUCK-5 HR OT
- 000056-TRUCK-5 HR OT
- 002061-HYLFT-8 HR ST
- 002218-HYLFT-8 HR ST
- 002004-FKLFT-1 HR ST
- 002302-ELGEN-5 HR OT
- 002321-HCESP-4 HR OT
- 002217-TRUCK-2 HR OT
- 000145-TRAIV-16 HR OT

MATERIAL AND SPECIALISTS UNDER CCO 327:

- WESTAR BARGE-8 HR OT
- CREW BOAT-9.5 HR OT
- ENGINEER BOAT-9.5 HR OT
- FUEL FOR BOATS-\$3,058.04



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wolcott, Brian

Diary #: 395

Date: 17-Aug-2013 Saturday

E2 ELEVATOR-8 HR OT

LABOR UNDER CCO 327:

OE-CADWELL-2 HR OT-NOT SEEN IN FIELD BY CALTRANS

OE-SCHROYER-8 HR OT

OE-MONTGOMERY-8 HR OT

OE-PRATT-4 HR OT-NOT SEEN IN FIELD BY CALTRANS

IRNW-OLEARY-8 HR ST- NOT SEEN IN FIELD BY CALTRANS

IRNW-R. GARCIA-1 HR OT-NOT SEEN IN FIELD BY CALTRANS

IRNW-PAULK-8 HR OT

IRNAP-ALVARADO MATOS-8 HR OT

IRNW-CANITES-8 HR OT

IRNW-NASH-8 HR OT

IRNW-SLIGER-8 HR OT

IRNW-STURGEON-2 HR OT

IRNW-MARTELL-2 HR OT

IRNAP-MACDONALD-2 HR OT-NOT SEEN IN FIELD BY CALTRANS

IRNW-PERINE-4 HR OT

OE-TAYLOR-4 HR OT

OE-J. HERNANDEZ-2 HR OT-NOT SEEN IN FIELD BY CALTRANS

IRNW-DAMBOISE-3.5 HR OT-NOT SEEN IN FIELD BY CALTRANS

UNDER CCO 337, ABF RE-INSTALLED RODS IN BEARINGS AND SHEAR KEYS.

MATERIAL AND SPECIALISTS UNDER CCO 337:

TRAFFIC CONGESTION FEE-40 UNITS

RADIOS-48 HR ST

AIR TUGGER-32 HR OT

LABOR UNDER CCO 337:

IRNW-BENNINGHOVE-8 HR OT

IRNW-E. KENT-8 HR OT

IRNAP-MIRANDA-8 HR OT

IRNW-DALIE-8 HR OT

IRNW-ESQUIVEL-8 HR OT