



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 371 Const Calendar Day: 441 Date: 19-Aug-2013 Monday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition not recorded

Working Day If no, explain:

Diary: Dispute
General Comments
 Bill Casey staff meeting 0800-0900. Track progress of FWS mechanical piping installation. Misc MEP paperwork and write diaries. Updated mechanical and dehumidification punch list sent to ABF. Action items for monthly mechanical contractor's coordination meeting on 8-20-2013 sent to ABF.

04-0120F4 Bid Item: 123 0-000-000.123 CCSF WATER MAIN (12 NPS)
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary: Dispute
Mechanical Piping 123 0-000-000.123
 The FWS crew, including Wayne Ellis and Sal Gomez spent the shift adjusting the PS-3 clamps for the 12 NPS CCSF Water Main and the 6 NPS Reclaimed Water Line along the south barrier of the WB bridge. The clamps shifted out of their bases due to movement of the bridge during load transfer.

04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)
 F.W. SPENCER AND SON, INC

Diary: Dispute
Bike Path Piping 125 0-000-000.125
 Jim Perry and Ian Burkhart spent the shift clamping PS-3s for the 2 1/2 DW line along the bike path.
 Rick Kiikvee, Josh Johnson, and Tim Esquivel spent the shift moving material and equipment off the bridge to Pier 7 in anticipation of the bridge opening.