



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 909 Const Calendar Day: 456 Date: 03-Sep-2013 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 21-Sep-13 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activites**

ABF crews came to the site at 7:00 AM. Crews had to work on the skirt ring beam , work on the water pump sump , & work on the concrete pedestal on the 4 high corners of the footing box . They started at 7:10 AM.

Jacob , Kit , & Lonny had to work on the skirt ring beams ( CCO #98 ) .

Kit had to weld the connection between C & D beams on the East tower shaft . He had to prepare his tools , equipments , reroute the gas & power lines . He was done at 7:55 AM. Kit had to clean the previous pass , grind , heat , & weld . He started at 8:00 AM.

In the afternoon , Kit had power problem few times . He stopped at 2;45 PM. Kit had to wrap up his tools & equipments. He left at 3:15 PM.

Lonny & Jacob had to work on the ring beams on the South tower shaft & on the North & West shear plates . Crews had to remove the bolts , drift pins , & pull the beams off the tower skins in order for the painters to blast & paint the beam strips . They started at 8:00 AM. Crews were done at 5:00 PM. Richard

Jose & Victor came to the site at 8:00 AM. Crews had to work on the skirt concrete pedestals on the 4 high corners of the footing box . Crews had to lay out 50 mm. deep strips on the side of the pedestals ( Total 8 Sides ) , use skill saw to cut the sides , & chip the concrete . They started on the lay outs at 8:15 AM. Crews were done at 10:00 PM.. They started to chip the concrete on the South East corner at 10:20 AM.

Jose P had to cut the concrete on the South West & North West pedestals ahead of the chipping crews .

In addition to that , crews had to lay out for the grating on the North side for the pump water sump , & prepare to cut , chip , & level the grating with the top of the concrete & work with the other crews on the house keeping .

Jose A , Li , & Carlos came to the site at 10:20 AM. Crews had to work on house keeping on the top of the footing box . They had to pull out of the site all the scaffold excess materials , tools , equipments , hoses , wood blocks , & ladders . Crews had to use & fill the skip boxes to fly the materials out of the site . They were done at 11:00 AM.

After that , Carlos & Li joined Jose P & Victor on the concrete work to the end of the shift .

Nick , John , & Ryan came to the site at 10:00 AM. Crews had to work with the labors on house keeping . Nick had to fly all the materials out of the site & set them on the barge . John & Ryan had to work on the rigging in & out of the barge . Crews were done at 11:10 AM.

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 909

**Date:** 03-Sep-2013 **Tuesday**

Tower crews were done at 5:00 PM. They had to wrap up their tools & equipments. Crews left at 5:15 PM.

Certified Coating crews came to the site at 8:15 AM. Asa Nick , Sage , Luis , & Rafael had to work on the skirt ring beam strip . They had to prepare to sand blast & paint the back of the ring beams , & the strip areas on the North , West tower shaft , & on the North shear plate . crews had to bring , materials to the site , set the containment around skins C & D on the tower shafts , the North shear plate , & secure them with tie wires .

In addition to that , crews had to reroute the blasting hose from the barge on the South side to the North side of the footing box , prepare the air compressor , & the blasting machine . They started at 8:30 AM. Crews were done at 3:30 PM. They left at 3:40 PM.

In the office , I had to work on my report . I was done at 5:30 PM.

**04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	RYAN OKU	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Operator	APP	JOHN SABATINO	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	YU WEN	4.00	2.00	0.00	6.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	7.00	2.00	0.00	9.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	7.00	2.00	0.00	9.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	4.00	2.00	0.00	6.00		<input type="checkbox"/>

**CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details**

CERTIFIED COATINGS COMPANY

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	JNM	LUIS PANIAGUA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	RAFAEL SERANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	Sage Ray	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	NICK REED	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	ASA CAMPTON	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	WAI KIT LAI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								

---

**Daily Diary Report by Bid Item**

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 909

**Date:** 03-Sep-2013 **Tuesday**

---

2294	WELDER, 600 AMP					No	<input type="checkbox"/>
		7.00	0.00	0.00	0.00		

