



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 910 Const Calendar Day: 457 Date: 04-Sep-2013 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 21-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activites

ABF crews came to the site at 6:50 AM. Crews had to work on the skirt ring beam (CCO # 98) & work on the concrete pedestals . They started at 7:00 AM.

Wu had to work on the East tower shaft ring beam . He had to weld C & D beams . Wu had to prepare his tools , equipments, clean the previous pass . He was done at 7:30 AM. Kit had to clean , grind , heat , & weld . He started at 7:35 AM. He was done at 11:40 AM.

After that , Wu had to wait for the iron worker to pull the beam off the tower in order to remove the back plate , gouge , clean , grind , & weld . Wu returned to work on the bring beam at 2:15 PM. He had to Carbo Arc the back plate . He started at 2:20 PM.

Ed & Bernie were on the site . They had to work with Wu . Check Ed 's report for the welder detailed activities .

Lonny , & Jacob had to work on the ring beam on the West shear plate . Crews had to drill to remove the previously welded drift pins in the bolt holes on the South side of the shear plate . Crews had to prepare their tools , equipments , & reroute the power line. They were done at 9:00 AM. Jacob was done removing the pins at 9:40 AM.

After that , crews had to mobilize to the East shear plate to drill & remove the pins on the North side of the plate . They were done at 10:00 AM. Jacob started to drill the pin at 10:30 AM. He was done at 3:00 PM.

Crews were called at 11:50 AM. to pull the East tower ring beam off the tower skin to weld the back of the beam .

In addition to that , crews had to work on house keeping . They had to remove the excess materials from the beam brackets , tools , equipments , & hoses . They were done at 3:15 PM.

After that crews had to work on the welder power supply lines & accessories . They had to pull the power lines & boxes from the top of the footing box & set them on the diaphragm at 13 meters . Crews were done at 6:20 PM. They left at 6:30 PM. Aaron , Donald , & Paul joined them at 5:00 PM. to the end of the shift .

Jose & Victor had to work on the concrete pedestals . Crews had to chip the sides of the pedestals . Crews had to prepare their tools & equipments . They were done at 7:10 AM. . Jose had to work on the South West pedestal & Victor had to work on the South East pedestal . They started at 7:15 AM. Crews were at 10:00 AM.

After that , Victor had to work on the 2nd side of the South West pedestal . Jose had to work on the North West pedestal . They started at 10:20 AM. Victor was done at 1:00 PM. Jose P was done at 2:00 PM.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 910

Date: 04-Sep-2013 **Wednesday**

Jose P had to work on the North East pedestal , on the 2nd side . He started at 2:10 PM.
In addition to that , crews had to cut 50 mm. deep around the edges on the North East pedestal & work on house keeping .

Jose Avelos & Rogelio came to the site at 10:20 AM.. Crews had to chip the concrete on the North side pedestals .

Jose Avelos had to work on the North East pedestal . Rogelio had to chip concrete on the North West pedestals . Crews had to prepare their tools . They started to chip at 10:35 AM. Rogelio left at 12:00 PM. Jose A was done at 2:30 PM.

After that , Jose Avelos continued to work on the North West pedestal where Rogelio stopped . He started at 2:35 PM.

Carlos came to the site at 12:40 PM. He had to work with the concrete crews on house keeping . Carlos had to collect , pile the chipped concrete , set them in plastic bags , & sweep the top of the concrete . He started at 12:45 PM.

Tower crews were done at 5:00 PM. They had to wrap up their tools & equipments . Crews left at 5:15 PM.

Certified Coating crews came to the site at 8:15 AM. Crews had to sand blast & paint the ring beam strip on the North side of the tower . Tony , Luis , & Rafael had to prepare their equipments , air supply hoses , & close the site of the containment . They were done at 10:00 AM.

Rafael started to blast the North side at 10:20 AM. He stopped at 11:00 AM. Crews left at 11:10 AM. Crews returned to the site at 12:40 PM. They continued to blast the damaged areas on the beam strip & the back of the beams . They were done at 2:30 PM.

After that , crews had to mix the paint & paint the blasted areas . Crews were done at 3:30 PM. They had to wrap up their tools , equipments , & work on house keeping . Crews left at 3:35 PM.

Jeffery was on the site . He had to work with the painters . Check Jeffery 's report for the painters detailed activities .

CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	FOR	TONY KATRONES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	LUIS PANIAGUA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	RAFAEL SERRANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	5.00	2.00	0.00	7.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Rental Company

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
--------------	-------------	--------	--------	--------	--------	---------	---------

