



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 911 Const Calendar Day: 458 Date: 05-Sep-2013 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 21-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activites

Lonny , Carlos , Jose & Wu came to the site at 6:50 AM. Crews had to work on the skirt ring beam (CCO # 98) preparation . They started at 7:00 AM.

Wu had to work on the ring beams on the East tower shaft . He had to weld the C - D beam connection . Wu had to prepare his tools , equipments , He was done at 7:20 AM. Wu had to work on the back weld of the beam . He had to clean , grind , heat , & weld . He started at 7:25 AM. Wu was done at 2:30 PM.

After that , Wu had to wait for the QA & QC to MT & UT the weld . Ed & Bernie were done at 3:00 PM. Wu had to clean the & grind the excess weld , grind the high spots , fill the low spots , wrap up & mobilize his tools , equipments, air , gas , & power lines . He was done at 4:50 PM.

Ed & Bernie were on the site . They had to work with Wu . Check Ed 's report for the welder detailed activities .

Lonny & Jacob had to work on the welders power supply units . Crews had to move the unit accessories & power lines from the South West corner to the top of the diaphragm at 13 meters . Crews were done at 12:00 PM.

In the afternoon , crews had to prepare to erect the ring beams on the North side . They had to remove the top & bottom brackets , they were done at 3:00 PM.

After that , crews had to work with the other crews on the North shear plate beam erection to the end of the shift .

Obra , Jonathon , & Zack came to the site at 8:00 AM. Crews had to work on miscellaneous activities on the barges . Crews had to fly from land & set on the barge the labor s conex , tool boxes , fly materials from & to the boat , & set them on the barges . They started at 8:20 AM. Crews were done at 2:00 PM.

The bolts for the skirt ring beams were delivered to the site at 2:20 PM. Crews had to fly & set the bolts on the top of the footing box . They were done at 2:30 PM.

After that , Obra , Jacob Lonny , Jonathon , & Zack had to work on the North shear plate ring beam . Crews had to adjust the beam , drive drift pins to align the holes , set the shims , set the top & bottom brackets , & install the permanent bolts . They started at 3:20 PM. Crews were done at 4:50 PM.

Nick & John came to the site at 7:00 AM. Crews had to work with Obra 's crews on the mobilizations & miscellaneous activities .

Jose & Carlos had to work on the skirt pedestal . Crews had to roughen & clean the top of the concrete on the North & Southsides . Crews had to prepare their tools , reroute the power lines . They were done at 7:15 AM. Jose had to work on the North East side of the pedestal . Carlos had to work on the South East

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 911

Date: 05-Sep-2013 **Thursday**

side .

In the afternoon , both crews had to work on the North side to the end of the shift . They started at 2:00 PM.

Jose Avilos came to the site at 10:00 AM. Jose had to clean inside the tower shaft & the shear plate cells behind the top brackets & prepare for the ring bema erection . He started at 10:20 AM.

Jose A & Rogelio came to the site at 12:00 PM. Rogelio joined Carlos & Jose P on the pedestal . He had to clean the top of the pedestal on the South side . He started at 12:40 PM.

Jose A had to work with all crews & he had to pay out for the water sump on the North side & prepare to cut & set the grating . He started at 12:40 PM.

Froylan & Froylan Jr. came to the site at 2:20 PM. Crews had to work on house keeping . They had to clean & clear the top of the footing box of the remaining excess materials . They started at 2:30 PM. Crews were done at 4:00 PM.

After that , crews joined the other crews on the pedestal . They had to clean & roughen the top of the concrete .

In addition to that , crews had to work on house keeping . They had to vacuum & remove the concrete debris .

Tower crews were done at 5:00 PM. They left at 5:10 PM.

Certified Coating crews came to the site at 7:40 AM. Tony , Luis , & Rafael had to work on the North side of the footing box . They had to remove the containment tarp , clean , & vacuum the site . They started at 8:00 AM.

In addition tot hat , crews had to touch up the tower skin & the side of the beams . They were done at 2:00 PM. Crews left at 2:20 PM.

Jeffery was on the site . He had to work with the painters . Check Jeffery 's report for the painters . Detailed activities .

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 078 T-L01-INE.078 Tower Lift 01 Internal Paint Tower NE

CERTIFIED COATINGS COMPANY

CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	APP	LUISE PANELLO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	RAFAEL SERANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	Sage Ray	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	NICK REED	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	ASA CAMPTON	0.00	0.00	0.00	0.00		<input type="checkbox"/>

CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details

AMERICAN BRIDGE/FLUOR, A JV

Labor

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 911

Date: 05-Sep-2013 **Thursday**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	NICOLAUS SHAFER	4.00	2.00	0.00	6.00		<input type="checkbox"/>
Operator	APP	JOHN SABATINO	4.00	2.00	0.00	6.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JR. FROYLAN RUIZ	1.00	2.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	5.00	2.00	0.00	7.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	1.00	2.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ZACURY SLIGER	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	YU WEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description	Rental Company	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000747	Ringer No. 1 Barge		4.00	2.00	0.00	0.00	No	<input type="checkbox"/>
2294	WELDER, 600 AMP		8.00	0.00	0.00	0.00	No	<input type="checkbox"/>