



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 912 Const Calendar Day: 459 Date: 06-Sep-2013 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 21-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activites

ABF crews came to the site at 6:50 AM. Crews had to work on the skirt ring beam (CCO # 98) . They started at 7:00 AM.

Obra , Carlos , Jacob , Jonathon , & Zack had to work on the skirt ring beams . Crews had to prepare their tools , sort the bolts & set them inside the shafts . They started at 7:20 AM. Crews were done at 8:30 AM.

After that , crews had to work on the ring beams on the West tower shaft . They had to pull & adjust the beams , set the top , & bottom brackets , set the shims where is required , drive drift pins to align the holes , install , & snug the permanent bolts using .

110 mm. bolts DHGM 270028 , 120 mm. bolts DHGM 270041 , 130 mm. bolts DHGM 270026
 140 mm. bolts DHGM 270009 , 150 mm. bolts DHGM 270015 , 190 mm. bolts DHGM 270045

They started on the West tower shaft beam assembly at 8:40 AM. Crews were short on 2 shims . Zack had to work on the shims . Crews had to grind the edge of one bracket to fit in place properly . Crews were done at 4:00 PM.

Then , crews had to work on the North tower shaft ring beam assembly . They had to lift the beams , set , adjust , & drive drift pins to align the holes . & install the permanent bolts. They started at 4:10 PM.

Carlos , Froylan , Jose Avilos , Jose P , Froylan Jr , Rogelio , Jose A , & Jose Jr. A had to work on the top of the pedestal . Crews had to clean & roughen the top of the concrete . Crews had to prepare their tools & equipments . They started to clean at 7:15 AM.

Carlos & Jose P had to work on the North side . They started at 7:15 AM. Crews were done at 10:00 AM.

After that , crews had to work on the West side . They started at 10:20 AM. Jose P left at 3:00 PM.

Jose Avilos had to work inside the tower shafts . He had to clean the areas behind the top brackets . He started at 7:20 AM.

Rogelio & Froylan had to work on the South side . Froylan left to E - 2 at 9:00 AM. Jose Jr. continue to work on the South side . He was done at 11:00 AM.

Froylan returned to the site at 3:30 PM. He had to work on house keeping to the end of the shift .

Jose A & Jose Jr. had to work on the shims on the top of the pedestals . Crews had to dust the top of the pedestal & set 0.1 X 0.15 meter shims using 2 kind epoxy . The locations of the shims were marked by ABF engineer . They started on the North side at 11:10 AM. Crews were done at 3:00 PM.

Crews could not set all the shims because of the painters activities & the West side was not cleaned yet

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 912

Date: 06-Sep-2013 **Friday**

After that , crews had to work on the drainage grating on the North side (CCO # 79) . Crews had to center the grating , mark , cut , chip the concrete , & clean the area. They started at 3:30 PM. Crews were done at 5:00 PM.

Tower crews were done at 4:50 PM. They had to wrap up their tools & equipments. Crews left at 5:10 PM.

Certified Coating crews came to the site at 8:45 AM. Tony , Luis , & Rafael came at 12:00 PM. Francisco & Asa had to work on the containment on the East & South sides . They started at 9:00 AM. Crews were done at 3:00 PM.

Rafael & Luis had to work on the preparations for tomorrow 's work . They had to reroute the blasting & air supply hoses , prepare the blasting machine , accessories , & air compressor . They started at 12:45 PM.

Certified Coating crews were done at 3:00 PM. The left at 3:10 PM.

Jeffery came to the site at 12:40 PM. He had to work with the painters . Check Jeffery 's report for the painters detailed activities

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4	Bid Item: 053	T-L01-ANE.053	Tower Lift 01 Walkway Grating and Access Tower NE
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 078	T-L01-INE.078	Tower Lift 01 Internal Paint Tower NE
CERTIFIED COATINGS COMPANY			

CCO-079	Bid Item: 001	T-MEP-ALS.079	Tower Base MEP
AMERICAN BRIDGE/FLUOR, A JV			

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	JR. JOSE AVILA	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	2.00	0.00	2.00		<input type="checkbox"/>

CCO-098	Bid Item: 001	T-TSD-ALS.098	Tower Skirt Details
CERTIFIED COATINGS COMPANY			

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	FOR	TONY KATRONES	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Painter	JNM	LUIS PANIAGUA	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO SERRANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	RAFAEL SERANO	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Painter	JNM	ASA CAMPTON	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 912

Date: 06-Sep-2013

Friday

CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	JR. JOSE AVILA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JR. FROYLAN RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	2.00	2.00	0.00	4.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ZACURY SLIGER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

