



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:44 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 482 Const Calendar Day: 472 Date: 19-Sep-2013 Thursday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: No Inspection

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition not recorded

Working Day If no, explain:

Diary: Dispute
General Comments
Weekly Safety Meeting 0800-0900. FWS was not at Pier 7 nor at the bridge and will not be until lane closure schedules are worked out. Misc MEP paperwork and write diaries. Processed EWB for CCO 187 and CCO 79.

04-0120F4 Bid Item: 128 0-000-000.128 DEHUMIDIFIER SYSTEM
F.W. SPENCER AND SON, INC

Diary: Dispute
Dehumidification System 128 0-000-000.128
Discussed issues with regard to RFI 3465 with FWS; approved louvers for the east anchorage splay chambers do not fit into the penetrations. I brought up the issue that FWS did not inform the Department of this, but rather, moved forward with their own fix.

