



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 925 Const Calendar Day: 474 Date: 21-Sep-2013 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 05-Oct-13 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 7:00 AM. Crews had to work on the Electro Slag Weld repairs , work on ( CCO # 98 ) on the skirt erection , & work on miscellaneous activities . They started at 7:00 AM.

Obra , Carlos , Jacob , Jonathan , & Rene had to work on the skirt erection . Crews had to place the remaining shims on the South side of the skirt & prepare the shims for the East side . They started at 7:15 AM. Crews were done at 8:30 AM.

After that , Rene & Jacob had to set the float on the North side , prepare for the skirt North center upper piece erection , run planks between the temporary ladders on the North side , & set yoyos .

Carlos & Jonathan had to help the painters removing the East scaffold in order to speed up their work to open the East access , pull the West scaffold , & try to fit the West center skirt piece . Crews were done at 10:00 AM.

Scott had to operate the barge crane , Neil had to work on the rigging with the other crews .

Mike & Donald had to work on the Electro Slag weld repairs between 3 & 9 meters . .

Mike had to work on joint M . Face B . Donald had to work on joint P . Face B . Crews had to prepare their tools , equipments , heat the welding areas , clean , grind , & weld . They started at 7:20 AM.

Due to the sudden changes in the weather . Crews stopped at 10:20 AM. The rain did not stop . Crews were called at 10:50 AM. to leave . They had to wrap up their tools & equipments . Crews left at 11:05 AM.

Joe , Simon , & Scott were on the site . They had to work with the welders . Check Joe or Simon report 's for the welders detailed activities .

Carlos & Jose P had to work on the top of the footing box . Crews had to work on house keeping , work with the skirt erection & welding crews .

Juan , Jose Avilos , & Rogelio had to work on house keeping between 3 & 53 meters . Juan had to work inside the cells . Jose Avilos & Rogelio had to work in the West & South tower shaft .

At 11:15 AM. Jose A & Victor joined the other crews on the tower house keeping . They had to check on the drainage , remove the remaining sand blasting materials from the East side , & clean the tower shafts .

The labors were done at 2:50 PM. They had to wrap up their tools & equipments . Crews left at 3:00

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 925

Date: 21-Sep-2013

Saturday

PM.

In the office , I had to work on my report . I was done at 3:30 PM.

**04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	0.00	4.00	0.00	4.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	4.00	0.00	4.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE**

AMERICAN BRIDGE/FLUOR, A JV

**CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP**

AMERICAN BRIDGE/FLUOR, A JV

**CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MICHAEL JIMENEZ	0.00	4.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	0.00	4.00	0.00	4.00		<input type="checkbox"/>
Operator	JNM	NEIL CALDWELL	0.00	4.00	0.00	4.00		<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	0.00	4.00	0.00	4.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	0.00	4.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	0.00	4.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	0.00	4.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	0.00	4.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	0.00	4.00	0.00	4.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
000743	Marine, Barge, Flexifloat 1 EM1010						No	
		0.00	4.00	0.00	0.00			<input type="checkbox"/>
2295	WELDER, 600 AMP						No	
		0.00	4.00	0.00	0.00			<input type="checkbox"/>
2294	WELDER, 600 AMP						No	
		0.00	4.00	0.00	0.00			<input type="checkbox"/>
000747	Ringer No. 1 Barge						No	
		0.00	4.00	0.00	0.00			<input type="checkbox"/>



---

***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 925

**Date:** 21-Sep-2013

**Saturday**

---

