



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 179 Const Calendar Day: 479 Date: 26-Sep-2013 Thursday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition clear, calm to lite wind, mild

Working Day If no, explain:

Diary: Dispute

CCO# 98

Paint - Painters arrived job site at 1300 to work on paint repair and cleaning on bolt holes and faying surface on the south and east tower shafts at elevation 13. Painters had to use the basket and crane to reach the area due to lack of access. Ironworker Jacob was in the basket. QA, Jeff, was present for the duration of work (1300 to 1500)

Labors - miscellaneous cleaning inside skirt and erecting temporary platform on skirt ladders.
tower activites

Labors - miscellaneous cleaning inside tower shaft.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	6.00	2.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	6.00	2.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Painter		ERNIE SOLON	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>

CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Painter		ERNIE SOLON	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Woo, Laraine **Diary #:** 179 **Date:** 26-Sep-2013 **Thursday**

Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	2.00	0.00	0.00	2.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	2.00	0.00	0.00	2.00	<input type="checkbox"/>
Painter		ANTHONY KATRONES	2.00	0.00	0.00	2.00	<input type="checkbox"/>
Painter		ADILBERTO LEON	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		RICARDO PERZILLA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		LUIS PANYAQUA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		RAFAEL SERRANO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>

Equipment

Rental Company

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
000743	Marine, Barge, Flexifloat 1 EM1010					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		
*E0010412	Ringer No. 1 Barge					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		

CCO-321	Bid Item: 001	0-BDW-EFA.321	IERBYS Building Work
AMERICAN BRIDGE/FLUOR, A JV			

