



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:17 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 910 Const Calendar Day: 483 Date: 30-Sep-2013 Monday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition cloudy and drizzle am, partly cloudy pm

Working Day If no, explain:

Diary:

Dispute

General Comments

CCO 314, SAMPLING AND TESTING A354 GRADE BD MATERIAL:



The work is primarily inspected by Victor Altamirano. Work today includes:

>Move tents that were located over slabs for new test rigs

>Set test rigs 5, 6, and 7

>Clean excess NaCl from one (1) of the 300 gallon tanks so that it will be clean when it is picked up (returned by ABF) by Rain for Rent. Only 1 of the 7 tanks to return needs to be cleaned and the other 6 tanks had not been used.

Work is by ironworkers Barry Rothman and Rob Martell and laborers Ignacio Garcia and Pedro Garcia. Equipment includes an extendable forklift and a Kubota cart (laborers). The shift today is a 10 hour shift 0700 to 1730, but work on this CCO is only from 0700 to 1000, because after the morning break, they are pulled to other work at Pier 7. ABF Engineers Paul Fikse and Kelvin Chen spend part of today working in the office and field on CCO 314 issues.

Not involved in the work on the test rigs, there is a Generator (MQ Power 25 - ABF ID 000008) and a hydraulic pump on standby idle at the work area.

Note that there is k-rail at this work area. Some of the k-rail is rented and addressed by the rental agreement. Some of the k-rail is ABF's k-rail (27 pcs @20' and 8 pcs @10') used on site and paid as rented from ABF on a daily basis.

See Victor Altamirano diary for labor/equipment details, including the agreed extra work with ABF per a signed Extra Work Order with ABF for CCO 314 work.

