



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:16 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 912 Const Calendar Day: 485 Date: 02-Oct-2013 Wednesday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition clear

Working Day If no, explain:

Diary:

Dispute

General Comments

CCO 314, SAMPLING AND TESTING A354 GRADE BD MATERIAL:

For the Townsend Test Rigs #5 through #11, now that all the test rigs are on site and little of the setup work has happened yet, ABF could work on setup and prep for these tests. However, ABF has other non-CCO 314 priorities and do not work on CCO 314 today, other than the work to remove the Rain for Rent 300 gallon tanks.

The seven (7) Rain for Rent 300 gallon tanks to be removed from the site this week (see 9/25/2013 diary for when they went off rent a week ago) are removed from the work site approximately 1000, just before the morning break. This involves laborer Pedro Garcia and an operator in a forklift to get the tanks on the Rain for Rent truck. This is less than an hour of work. ABF does not charge to the CCO or fill out an Extra Work Order for this work.

ABF Engineers Paul Fikse and Kelvin Chen spend part of today working in the office on CCO 314 issues.

While there is no work on the test rigs that involves the equipment already on site, there is a Generator (MQ Power 25 - ABF ID 000008) and a hydraulic pump on standby idle at the work area.

Note that there is k-rail at this work area. Some of the k-rail is rented and addressed by the rental agreement. Some of the k-rail is ABF's k-rail (27 pcs @20' and 8 pcs @10') used on site and paid as rented from ABF on a daily basis.

