



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 935 Const Calendar Day: 486 Date: 03-Oct-2013 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 7:00 AM. Crews had to work on the skirt & work on miscellaneous activities . They started at 7:10 AM.

Obra , Carlos , Jacob , Jonathan , & Rene had to work on the ring beam , skirt erection , & aligning the skirt holes .

Obra , Jacob , & Jonathan had to work on the beveled shims on the ring beams on the North East , & North center plates . Crews had to install the beveled shims , install , & snug the bolts. They started at 7:20 AM. .

In addition tot hat , crews had to work on miscellaneous activities on the barges . They had to fly equipments in & out of the site . They started at 10:30 AM. Crews were done at 12:00 PM.

In the afternoon , all crews had to work on the barges mobilizations around the footing box , fly , & set the equipments , & the accessories next to the torpedo house . They started at 12:40 PM. Crews were done at 2:35 PM.

Then , crews continued to work on the ring beam shims to the end of the shift .

Carlos & Rene had to work on the ring beam & skirt holes . Crews had to align the holes . They had to Mag drill the holes on the West side of the skirt . Crews had to prepare their tools & equipments . They started on the North West corner at 7:15 AM. Crews were done aligning the holes at 12:00 PM.

In the afternoon, crews had to work with the other crews on the barges activities they were done at 2:35 PM.

Then , the had to work on the shims between the ring beams & the skirt beams on the West side to the end of the shift .

Jeffery had to operate Ringer 1 crane . John & Justin had to work on the rigging & they had to work with the erection crews . Crews were done at 3:00 PM. They left at 3:10 PM.

Tower crews were done at 5:00 PM. They had to wrap up their tools & equipments . Crews left at 5:10 PM.

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 935 **Date:** 03-Oct-2013 **Thursday**

Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	0.00	0.00	0.00	<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE
 AMERICAN BRIDGE/FLUOR, A JV

CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP
 AMERICAN BRIDGE/FLUOR, A JV

CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	JNM	JUSTIN GARRETT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	APP	JOHN SABATINO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment								Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000743	Marine, Barge, Flexifloat 1 EM1010					No		<input type="checkbox"/>
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
000747	Ringer No. 1 Barge					No		<input type="checkbox"/>
		8.00	0.00	0.00	0.00			<input type="checkbox"/>