



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 188 Const Calendar Day: 491 Date: 08-Oct-2013 Tuesday  
 Inspector Name: Woo, Laraine Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 08:00 PM 04:30 AM Break: 00:30 Over Time: 08:00  
 Federal ID:  
 Location:  
 Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition clear, lite wind, 55F

Working Day  If no, explain:

**Diary:** Dispute   
**CCO# 252 - Electrical**  
 Subcontractor Bleyco continued CCO work on MAT fixtures and LED driver boxes. Electricians field hours were 9pm (10-8-13) to 4:30am (10-9-13).  
 Lane closure, no. 1 lane WB 80, was in place from 9pm to 4:30am (see CT Kenneth Chan's report)

04-0120F4	Bid Item: 067	C-PWS-116.067	Install & Adjust PWS 116-120
AMERICAN BRIDGE/FLUOR, A JV			

CCO-252	Bid Item: 001	0-dbs-ALS.252	Uplight LED Driver Boxes & Switches
AMERICAN BRIDGE/FLUOR, A JV			

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Electrician		KEITH MOORE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Electrician		BENITO ORTIZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Electrician		RICK RUBIO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Electrician		CARLOS GARCIAS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Electrician		Jay Michel	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Electrician		Dave Alton	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV							
*E0040412	TRUCK					No	
		8.00	0.00	0.00	0.00	Lic Plate # 7A33410	<input type="checkbox"/>
*E0030412	TRUCK					No UNITED RENTAL	
		8.00	0.00	0.00	0.00	no license plate (brand new truck)	<input type="checkbox"/>
*E0020412	TRUCK					No	
		8.00	0.00	0.00	0.00	Lic Plate # 6R17862	<input type="checkbox"/>

CCO-321	Bid Item: 001	0-BDW-EFA.321	IERBYS Building Work
AMERICAN BRIDGE/FLUOR, A JV			

---

**Daily Diary Report by Bid Item**

Job Name: 04-0120F4

Inspector Name: Woo, Laraine

Diary #: 188

Date: 08-Oct-2013

Tuesday

---

--

