



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 942 Const Calendar Day: 494 Date: 11-Oct-2013 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:55 AM. Crews had to work on the top skirt . & work on miscellaneous activities . They started at 7:05 AM.

Obra , Carlos & Jonathan had to work on the skirt . Crews had to remove the top shims on the North shear plate & send the shims to Pier 7 to bevel the end sides & the top of the shims in order to fit properly with the edges of the North , West tower shafts & the North shear plate . They started at 7:20 AM. Crews were done at 8:30 AM.

After that , Carlos & Jonathan had to place the plate washers & nuts on the rods on the top of the pedestals . They started at 9:00 AM. Crews were done at 1:00 PM.

Obra had to survey the holes on the tower shafts , shear plates , & skirt plates . He started at 9:10 AM. In the afternoon , the shims for the North shear plate were delivered to the site at 1:05 PM. Crews had to lift , set the shims between the skirt & the shear plate , set the plate washer strip , install , & snug the bolts . They started at 1:10 PM. Crews were done at 2:30 PM.

After that , crews had to remove the lifting lugs from the C skin shims , grind the welds , set the plate washer strips , install , & snug the bolts on the North & West tower shafts . They started at 2:35 PM.

In addition to that , crews had to grind the edge of the North shear plate work with Paul & Reggie on the drainage plate . They were done at 3:20 PM.

Crews had to work through the afternoon break . They had to wrap up their tools & equipments . Crews left at 3:35 PM.

No ABF crane was on the site .

Carlos & Jose had to work on house keeping inside the skirt . They had to clean & vacuum the ring beam , top of the concrete inside & outside the skirt . Crews started at 7:30 AM.

The labors were done at 4:50 PM. Crews left at 5:10 PM.

Certified Coating crews came to the site at 7:45 AM. Luis & Rafael had to work on the remaining holes on the top skirt . They had to sand , clean , & paint the holes. They started at 7:50 AM. Crews were done at 10:30 AM. They left at 10:35 AM.

In the afternoon, Francisco & Tony came to the site at 2:35 PM. Crews had to clean , & paint the top of the shims after removing the lifting lugs . Crews were done at 3:00 PM. They left at 3:05 PM.

In the office , I had to work on my report . I was done at 4:30 PM.

04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 942

Date: 11-Oct-2013

Friday

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
<b>04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE</b>								
AMERICAN BRIDGE/FLUOR, A JV								
<b>04-0120F4 Bid Item: 078 T-L01-ESW.078 Tower Lift 01 External Paint Tower SW</b>								
CERTIFIED COATINGS COMPANY								
Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	FOR	TONY KATRONES	0.50	0.00	0.00	0.50		<input type="checkbox"/>
Painter	APP	RAFAEL SERANO	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Painter	JNM	LUIS PANIAGUA	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO SERRANO	0.50	0.00	0.00	0.50		<input type="checkbox"/>
<b>CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP</b>								
AMERICAN BRIDGE/FLUOR, A JV								
<b>CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details</b>								
AMERICAN BRIDGE/FLUOR, A JV								
Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	0.50	0.00	8.50		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	0.50	0.00	8.50		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	0.50	0.00	8.50		<input type="checkbox"/>