



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 518 Const Calendar Day: 494 Date: 11-Oct-2013 Friday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: No Inspection
 Shift Hours: Break: Over Time:
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition not recorded

Working Day If no, explain:

Diary: Dispute
General Comments
 I did not inspect today because I was on vacation. After a review of the work after the fact, the labor and materials used appear reasonable.

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary: Dispute
Mechanical Piping 001 0-MSI-EFA.187
 The FWS crew continued the work in their yard at Pier 7 of fabricating the off-sets for connecting the SAS carbon steel piping to that of the Skyway per the direction given in the response to RFI 3451.
 The crew used a 200 volt welding machine, a crew truck, and small tools in this day's operations.

CCO-354 Bid Item: 001 0-FWS-ELS.354 CIC - Mechanical Impacts - F.W. Spencer
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	FOR	TOM COLOMBO	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary: Dispute
Mechanical Change of 001 0-FWS-ELS.354
 Mobilization to and from the bridge is covered under the CCO 187 work for this shift.
 In addition the equipment used in the performance of the work, the crew used a towed port-a-potty which is paid via monthly invoice under CCO 354. FWS ordered a light tower, but it did not arrive for this shift.

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Feather, Bernard **Diary #:** 518 **Date:** 11-Oct-2013 **Friday**

