



### SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 6:38 AM

## Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 278 Const Calendar Day: 499 Date: 16-Oct-2013 Wednesday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

### Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day  If no, explain:

### Diary:

Dispute

#### Work description.

Inspector(s): Victor Altamirano (9 hours total including 1 hour's overtime)

Date: 101613

Location: West of OTD building test area

Weather: 70 degrees

Field Work -

Workers started CCO 314 work after lunch. They removed the center k-rail from yesterday and will instead follow the ABF engineer's k-rail layout and not the layout that CT suggested. Workers placed two 10' k-rails between concrete footing # 5 & 6. The foreman was wheeling in crane mats. All workers left by 2pm to work on non-related CCO 314 operations for the rest of the day.

Equipment -

3 radios for 3 regular hours and 9 regular hours.

One extendable forklift # WNSX85 for 3 regular hours.

One small forklift ABF # 002351 for 1 regular hour.

1 Kubota for 3 regular hours.

20' K-rail (27 k-rails were being rented for the Department)

10' k-rail (8 k-rails were being rented for the Department)

Ten (10) total 12"x12" crane mats that were 5'x16' each.

Office Work -

I finalized other past diaries

ABF engineer: K. Chen (3 hours regular hours)

CCO-314 Bid Item: 001 0-RRR-EFA.314 E2 Remove, Replace & Test Rods

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	JAMES STURGEON	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	ROBERT MARTELL	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	3.00	0.00	0.00	3.00		<input type="checkbox"/>



---

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Altamirano, Victor

Diary #: 278

Date: 16-Oct-2013

Wednesday

---

### Attachment



Installing 10' k-rail between test rig footings 5 & 6