



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 949 Const Calendar Day: 502 Date: 19-Oct-2013 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:55 AM. Crews had to work on the concrete extension dowels , work on the pedestal grout forms , & work on the Electro Slag weld repairs . They started at 7:00 AM.

Carlos & Jonathan had to work on the concrete extension dowels . Crews had to drill & bond # 19 bars using 2 kind epoxy . They started on the South West corner at 7:15 AM. Crews were done at 8:30 AM. They started on the South East pedestal at 8:40 AM. crews were done at 10:00 AM

In addition to that , crews had to inject epoxy into the previously drilled holes inside the concrete pour areas in the skirt zone . Crews were done at 1:00 PM.

On the pedestal South East & West corners . The epoxy was not dry enough to in the skirt pour areas . Crews could not finish completely the outer bars . Crews will wok on the remaining bars on Monday .

In the afternoon , crews had to work on house keeping to the end of the shift . They had to clean , vacuum the site , bundle the excess rebar & pull them out of the site . They were done at 2;50 PM.

Jose A , Carlos , Jose Jr. , Jose P , & Victor had to work on the base plate grout pad form on the outside perimeter . Crews continued to set , level , drill , & nail the 0.05 X 0.1 meter lumber on the perimeter of the pedestal . They started on the North side at 7:15 AM. Then , West , & South sides .

In addition to that , crews had to caulk between the pedestal side walls & the lumber , work on house keeping , prepare the side panels , & kickers .

Mike , Ma , Paul , & Ray to work on the Electro Slag Weld repairs . Crews had to prepare their tools , equipments, reroute the gas & power lines . They were done a 7:30 AM.

Mike had to work on joint E . Face B . Mike had to grind , clean , heat , & weld he started at 8:00 AM.

Ray had to work on joint B . Face B . He had to grind , clean , heat , & weld . He started at 7:30 AM.

Ma & Paul had to work with all crews in all areas . They had to clean & grind the welds , & work with the QA & QC .

Joe & Jessie were on the site . They had to work with the welders , VT , & MT the welds . Check Joe 's report for the welders detailed activities .

Tower crews were done at 2;55 PM. They had to wrap up their tools & equipments. Crews left at 3:10 PM.

In the office , I had to work on my report . I was done at 3:30 PM.

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 949 Date: 19-Oct-2013 Saturday

04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE
 AMERICAN BRIDGE/FLUOR, A JV

CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP
 AMERICAN BRIDGE/FLUOR, A JV

CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RAY COOPER	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	PAUL FAMBRINI	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JR. JOSE AVILA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	0.00	8.00	0.00	8.00		<input type="checkbox"/>

