



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 340 Const Calendar Day: 511 Date: 28-Oct-2013 Monday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type:
 Shift Hours: Break: Over Time:
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Clear, cool

Working Day If no, explain:

Diary: Dispute

General Comments

Bill Casey staff meeting 0800-0900. Track progress of FWS mechanical piping installation. Accept and release structural Tee for the PS-5 pipe supports for the DIP expansion loops at PP 126 (CB 19). Misc MEP paperwork and write diaries. Sent the update to the MEP punchlist to John Lyon for consolidation with the project punchlist.

04-0120F4 Bid Item: 123 0-000-000.123 CCSF WATER MAIN (12 NPS)
 F.W. SPENCER AND SON, INC

Diary: Dispute

DIP pipe supports 123 0-000-000.123

The long WT 8 x 22.5 cross beams for the PS-5 pipe supports for the DIP expansion joint at PP 126 arrived today with all required paperwork. I inspected the material, found it free from damage, and that the paperwork matched the delivered material, and as such, I released it for use on the bridge.

04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	5.50	0.00	0.00	5.50		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	5.50	0.00	0.00	5.50		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	5.50	0.00	0.00	5.50		<input type="checkbox"/>

Diary: Dispute

Mechanical Piping 126 0-000-000.126

The FWS crew, including Josh Johnson (not in PMIV) worked on replacing the Victaulic fittings for 4" CA line for the expansion loops at PP 81 and 126 with welded elbows per the Contract Plans and approved shop drawings.

04-0120F4 Bid Item: 128 0-000-000.128 DEHUMIDIFIER SYSTEM
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Feather, Bernard **Diary #:** 340 **Date:** 28-Oct-2013 **Monday**

Welder	JNM	RICHARD KIIKVEE	2.50	0.00	0.00	2.50	<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	2.50	0.00	0.00	2.50	<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	2.50	0.00	0.00	2.50	<input type="checkbox"/>

Diary: Dispute
Dehumidification System **128** 0-000-000.128
 AFB submitted the preliminary Test and Balance (TAB) Report and the Dehumidificaiton Work Plan via email.

CCO-354 **Bid Item:** 001 **0-FWS-ELS.354** **CIC - Mechanical Impacts - F.W. Spencer**
 F.W. SPENCER AND SON, INC

Diary: Dispute
Change of Character **001** 0-FWS-ELS.354
 In addition to the normal work, the FWS crew worked at night to take advantage of the WB closure. The crew spent 1.5 hours mobilizing, and 1 hour demobilizing at the end of the shift.
 In addition to equipment used in this operation, the crew used 2 additional crew trucks, and a port-a-potty on a trailer.