



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 957 Const Calendar Day: 512 Date: 29-Oct-2013 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:55 AM. Crews had to work on the base plate grout , work on the Electro Slag Weld repairs , & work on miscellaneous activities . They started at 7:00 AM.

Rick , Guowu , Ma , Mike , Paul , & Reggie had to work on the Electro Slag Weld repairs . Crews had to prepare their tools & equipments . They were done at 7:10 AM.

Rick had to work on Joint E. Face B. Rick had to heat & excavate . He started at 7:15 AM. He was done at 10:00 AM.

After that , he had to mobilize to work on Joint A . Face A between 9 & 13 meters . Rick had to heat & excavate . He started at 10:30 AM.

Mike had to work on Joint A . Face A. between 9 & 13 meters . Mike had to clean , grind , & weld . He started at 7:20 AM.

Ma had to work on Joint A . Face A with Mike . Ma He had to grind & clean .

Wu had to grind & clean the weld on Joint E . Face B .

Paul had to work with Rick & he had to work with the other crews in all areas

Joe , Jojo , Bernie , Benificio , & Jesse were on the site . They had to work with the welders , VT & MT the welds . Check Joe & Jojo 's report for the welders detailed activities .

Jose Avila , Carlos , Froylan , Jose Avalos , Jose Jr. , Jose P , Rogelio , & Victor had to grout the skirt base plate pad . Crews had to prepare the grout pump , hoses , fittings , & drain the South side forms . They were done at 8:00 AM.

Jose Avila , Carlos , Froylan , Jose P , Li & had to work on the grout pump .  
 ABF engineer Andre , Vector , & Jose Jr. had to work on the outside of the skirt .  
 ABF engineer Daniel , Jose Avalos & Rogelio had to work inside the skirt  
 Crews had to monitor the grout flow , level , vacuum the excess water , & clean the site .

Crews started to mix the grout at 7:50 AM. They started to grout the South East corner pad at 8:05 AM. Then , in the South center pad. At 8:40 AM. The pump clogged . Crews had to call the technician to repair the pump . He was done at 10:45 AM. Crews resumed pumping at 10:45 AM. They were done at 11:00 AM,

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 957

**Date:** 29-Oct-2013 **Tuesday**

After that , crews had to reroute the hose to the East side & grout the East pad . They were done at 12:30 PM.

Then , crews had to reroute the hose to the North site . They had to grout the North East corner & the North center pad . They started on the North East corner at 1:00 PM. They were done at 1:15 PM. They started on the North center pad at 1:20 PM. At 1:25 PM. The pump clogged for the 2nd time . Crews had to stop . Only the chamfered areas were filed . Crews will complete grouting tomorrow morning .

Finally , crews had to clean the pump , hoses , & the site . They were done at 5:00 PM. They left at 5:10 PM.

Saman had to work with the pump crews & he had to work with Salvador on the test cubes , mud balance , & grout flow .

In the office , I had to work on my report . I was done at 4:30 PM. Laraine had to cover the tower activities after 4:00 PM.

<b>04-0120F4</b>	<b>Bid Item: 052</b>	<b>T-L02-TNE.052</b>	<b>Tower Lift 02 Tower NE Furnish structural steel (bridge tower)</b>
AMERICAN BRIDGE/FLUOR, A JV			

<b>04-0120F4</b>	<b>Bid Item: 053</b>	<b>T-L01-ANE.053</b>	<b>Tower Lift 01 Walkway Grating and Access Tower NE</b>
AMERICAN BRIDGE/FLUOR, A JV			

<b>04-0120F4</b>	<b>Bid Item: 078</b>	<b>T-L01-ENW.078</b>	<b>Tower Lift 01 External Paint Tower NW</b>
AMERICAN BRIDGE/FLUOR, A JV			

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PAUL FAMBRINI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV							
2294	WELDER, 600 AMP					No	<input type="checkbox"/>
*E0070562	WELDING EQUIPMENT	3.00	0.00	0.00	0.00	No	<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
*E0020562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00	No	<input type="checkbox"/>

<b>CCO-079</b>	<b>Bid Item: 001</b>	<b>T-MEP-ALS.079</b>	<b>Tower Base MEP</b>
AMERICAN BRIDGE/FLUOR, A JV			

## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name: Daouk, Sami    Diary #: 957    Date: 29-Oct-2013    Tuesday

CCO-098	Bid Item: 001	T-TSD-ALS.098	Tower Skirt Details						
AMERICAN BRIDGE/FLUOR, A JV									
<b>Labor</b>									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV									
Semi-Skilled Laborer	APP	JR. JOSE AVILA	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Semi-Skilled Laborer	FOR	JOSE AVILA	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
<b>Equipment</b>									
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV									
*E0590562						No		<input type="checkbox"/>	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>	

