



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 339 Const Calendar Day: 512 Date: 29-Oct-2013 Tuesday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 04:00 pm Break: 01:00 Over Time:
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Clear, cool

Working Day If no, explain:

Diary: Dispute
General Comments
 MEP staff meeting 0830-0900. Track progress of FWS mechanical piping installation. Process MEP RFIs. Misc MEP paperwork and write diaries.

04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	5.50	0.00	0.00	5.50		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	5.50	0.00	0.00	5.50		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	5.50	0.00	0.00	5.50		<input type="checkbox"/>

Diary: Dispute
Mechanical Piping 126 0-000-000.126
 The FWS crew, including Josh Johnson, spent the shift replacing the Victaulic fitting elbows for the carbon steel expansion loops at PP 81 and PP 126 with welded joints.
 At approximately 1330, I went out to the WB bridge, north barrier. I noted that the valve for the automatic drain on the 4" CA line, directly to the west of the cable housing, was shut, and when I opened it, it drained about a pint of condensation, then the drain continued to blow through.
 I sent an email to Tom Colombo stating that the the drains are either defective and need to be replaced, or they are the wrong drains for this application.
 Tom C., at an earlier date, had indicated that the was checking with the manufacture to determine if the automatic drains which were approved in the submittal and installed on the job were the correct drains for this application. I asked him for the status of this.

04-0120F4 Bid Item: 128 0-000-000.128 DEHUMIDIFIER SYSTEM
 F.W. SPENCER AND SON, INC

Diary: Dispute
Dehumidification System 128 0-000-000.128

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Feather, Bernard **Diary #:** 339 **Date:** 29-Oct-2013 **Tuesday**

On 10-2-2013, ABF presented the dehumidification performance testing plan to Department for informal review. Ari Konyalian, Moffatt & Nicols, reviewed the plan and had not comments on it.

CCO-354 Bid Item: 001 0-FWS-ELS.354 CIC - Mechanical Impacts - F.W. Spencer

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	2.50	0.00	0.00	2.50		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	2.50	0.00	0.00	2.50		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	2.50	0.00	0.00	2.50		<input type="checkbox"/>

Diary:

Change of Character 001 0-FWS-ELS.354

In addition to the normal work, the FWS crew worked from a day closure along the north barreir of the EB bridge. The crew spent 1.5 hours mobilizing, and 1 hour demobilizing at the end of the shift.

In addition to equipment used in this operation, the crew used 2 additional crew trucks, and a port-a-potty on a trailer.

Dispute

