



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 959 Const Calendar Day: 514 Date: 31-Oct-2013 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:55 AM. Crews had to work on the pedestal closure pour forms , work on the Electro Slag Weld repairs , & work on miscellaneous activities . They started at 7:00 AM.

Rick , Ma , Mike , & Paul had to work on the Electro Slag Weld repairs . Crews had to prepare their tools & equipments. They were done at 7:10 AM.

Rick had to work on Joint E . Face A between 3 & 9 meters . Rich had to grind , clean , heat & weld . He started at 7:20 AM.

Mike had to work on Joint E . Face B between 3 & 9 meters . Mike had to heat & excavate . He started at 7:20 AM. He was done at 11:00 AM.

After that , Mike had to grind , clean , & weld . He started at 11:10 AM.

Ma had to work with Mike on Joint E . Face B.

Paul had to work with Rick , work on the heating blankets , & he had to work with all other crews .

Joe , Jojo , Bernie , Benificio , & Jesse were on the site . They had to work with the welders , UT , VT & MT the welds . Check Joe & Jojo 's report for the welders detailed activities .

Tower crews were done at 4:50 PM. They had to wrap up their tools & equipments . Crews left at 5:10 PM.

Jose Avila , Carlos , Jose P , & Jose Avilos had to work on house keeping . Crews had to pull out of the site inside & outside the skirt their tools , equipments , scarp materials , & clean the site . They started at 7:15 AM. Crews were done at 2:45 PM. They had to wrap up their tools & equipments . Crews left at 3:10 PM.

No direct access to the tower . Ringer 1 was pulled out of the site at 11:15 AM. Going to & from the tower has to be by boats .

In the office , I had to work on my report . I was done at 4:30 PM. Laraine had to cover the tower activities after 4:00 PM.

04-0120F4	Bid Item: 052	T-L02-TNE.052	Tower Lift 02 Tower NE Furnish structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 959

Date: 31-Oct-2013

Thursday

**04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 078 T-L01-ENW.078 Tower Lift 01 External Paint Tower NW**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	PAUL FAMBRINI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
2295	WELDER, 600 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
2294	WELDER, 600 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
*E0030562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
*E0020562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			

**CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP**

AMERICAN BRIDGE/FLUOR, A JV

**CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

