



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 6:34 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 310 Const Calendar Day: 515 Date: 01-Nov-2013 Friday
Inspector Name: Altamirano, Victor Title: Transportation Engineer
Inspection Type:
Shift Hours: Break: Over Time:
Federal ID:
Location:
Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [checked] If no, explain:

Diary:

Dispute

Work description.

Inspector: Victor Altamirano (8 hours total)
Date: 110113
Location: West of OTD building test area
Weather: 55 Degrees / Sunny



Field Work -

Workers were chipping and grinding epoxy that was left on the threads of the 1" anchor rods adjacent to guide angles. They were also using a wire brush to clean left over epoxy on the slotted holes of each guide angles.

The laborer was repairing a VGO wooden box over by test rig 2 - 3 that was hit by a forklift yesterday. Later he was prepping the material to do the grout pour for the grout pads for the test rigs 5 - 11. He mixed the grout using a little over a bag of grout total and about five-thirds gallon of water into a 5 gallon bucket and mixed it together. They started pouring grout at test rig # 5 by about 1050. Workers brought a pallet of cement bags to test rig site to have it to do the grouting. They finished grouting at TR5 by about noon and then moved on grouting at TR6. It took about an hour to grout each test rig. Note that later in the day, the iron workers were called to do unrelated CCO 314 work.

Office Work -

I finalized diaries.

Equipment -

- 4 radio's for 26 regular hours and 6 OT hours.
1 Kubota for 10 regular hours and 2 OT hours.
One 110KW generator for 8 regular hours and 2 OT hours.
1 Vacuum cleaner for 8 regular hours and 2 OT hours.
1 Drill and 1 Mixer for 8 regular hours and 2 OT hours.
One small forklift for 5 regular hours.

- 20' K-rail (27 k-rails were being rented for the Department)
10' k-rail (8 k-rails were being rented for the Department)
Ten (10) total 12"x12" crane mats that were 5'x16' each.
Four (4) total 12"x12" crane mats that were 5'x7' each.

ABF engineer: K. Chen (6 hours regular time)

CCO-314 Bid Item: 001 0-RRR-EFA.314 E2 Remove, Replace & Test Rods
AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Altamirano, Victor Diary #: 310 Date: 01-Nov-2013 Friday

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	JAMES STURGEON	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	ROBERT MARTELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Attachment



Cement used for grouting.



Grout pad after grouting was placed at TR6.



Grout pad after grouting was placed at TR5.