



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 300 Const Calendar Day: 518 Date: 04-Nov-2013 Monday  
 Inspector Name: Altamirano, Victor Title: Transportation Engineer  
 Inspection Type:  
 Shift Hours: Break: Over Time:  
 Federal ID:  
 Location:  
 Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Work description.**

Inspector: Victor Altamirano (8 hours total)  
 Date: 110413  
 Location: West of OTD building test area  
 Weather: 55 Degrees / Sunny  
 Field Work –  
 Workers spent all day today placing sandbags on the south side of test rigs 5-11. They used a forklift to wheel pallets of sandbags near test rig site. The laborer stripped off two of the 4 forms from the grout pad at test rig # 5 at the end of the shift.  
 Office Work -  
 I finalized diaries.  
 Equipment -  
 3 radio's for 16.5 regular hours and 4 OT hours.  
 1 Kubota for 8 regular hours and 2 OT hours.  
 One small forklift for 8 regular hours and 2 OT hours.  
  
 20' K-rail (27 k-rails were being rented for the Department)  
 10' k-rail (8 k-rails were being rented for the Department)  
 Ten (10) total 12"x12" crane mats that were 5'x16' each.  
 Four (4) total 12"x12" crane mats that were 5'x7' each.  
  
 ABF engineer: K. Chen (4 hours regular time)

CCO-314 Bid Item: 001 0-RRR-EFA.314 E2 Remove, Replace & Test Rods

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	CARLOS GARCIA	0.00	0.50	0.00	0.50		<input type="checkbox"/>
Ironworker	APP	ROBERT MARTELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Attachment**



---

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Altamirano, Victor

Diary #: 300

Date: 04-Nov-2013 Monday

---



Placing sandbags south of test rigs.