



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 973 Const Calendar Day: 532 Date: 18-Nov-2013 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site after the safety meeting at 7:30 AM. Crews had to work on the Transversal Indications on the Electro Slag Weld , & work on miscellaneous activities on the tower . They started at 7:35 AM.

Welding crews had to switch the main power supply on the diaphragm at 13 meters using Ringer 1 crane . They started at 7:45 AM. Crews were done at 8:30 AM.

After that , Rick , Elijah , Ma , Paul , & Reggie had to work on the Electro Slag Weld repairs . Crews had to prepare their tools , equipments , & set the heating blankets . They were done at 9:15 AM.

Rick had to work on the Transversal Indications on Joint Q. Face B between 9 & 13 meters . He had to excavate the weld . He started at 9:20 AM. He was done at 12:00 PM.

After that , Rick had to mobilize his tools , equipments , reroute the air & gas line to excavate the Transversal Indications on Joint K . Face A between 9 & 13 meters . Rick started to excavate at 2:20 PM.

Elijah had to work on the Transversal Indications on Joint M . Face A between 9 & 13 meters . Elijah had to clean , grind , heat , & weld . He started at 9:20 AM.

Reggie had to work on the Transversal Indications on Joint J . Face A between 9 & 13 . Reggie had to clean , grind , heat , & weld . He started at 9:30 AM. He was done at 11:30AM.

After that , Reggie had to excavate on the same Joint & Face above the 1st weld . He had to prepare his tools , equipments, reroute the gas & air lines . He was done at 1:50 PM. He started to excavate the Transversal Indications at 2:00 PM.

Ma had to work on Joint A. Face A between 3 & meters . Ma had to grind & clean the weld . He started at 8:30 AM. He was done at 12:00 PM.

In the afternoon , He had to work on the Transversal Indications on Joint Q . Face B between 9 & 13 meters . Ma had to clean & grind the excavated area He started at 12:45 PM.

Paul had to work on the Transversal Indications on Joint K . Face A between 9 & 13 meters . He had to clean , & grind the weld , He started at 10:20 AM.

In addition to that , Paul had to work on the heating blankets , monitor the heat , & work with all other crews

Jose had to work with Rick on Joint Q . Face B , work with the other crews in all areas . , set & monitor the heating blankets .

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 973

Date: 18-Nov-2013 **Monday**

Joe , Ed , Bernie , & Bonifacio were on the site . They had to work with the welders , VT , MT , & UT the welds . Check Ed & Joe 's report for the welders detailed activities

Carlos & Jose P. had to work on miscellaneous activities on the tower . Crews had to work on house keeping inside & outside the tower shafts ., build working platforms for the welders in the North tower shaft & North cell . They started at 7:40 AM.

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ELIJAH EVANS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2296	WELDER, 600 AMP	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
2295	WELDER, 600 AMP	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
2294	WELDER, 600 AMP	6.00	2.00	0.00	0.00		No	<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT	6.00	2.00	0.00	0.00		No	<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT	6.00	2.00	0.00	0.00		No	<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE

AMERICAN BRIDGE/FLUOR, A JV

CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP

AMERICAN BRIDGE/FLUOR, A JV

CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 973 **Date:** 18-Nov-2013 **Monday**

Contractor: AMERICAN BRIDGE/FLOOR, A JV								
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
CCO-289 Bid Item: 001 0-FCP-ELS.289 Fender Closure Pour								
DUTRA MATERIALS								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Piledriver	JNM	RON TORRES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	LUKE HUDSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	JON - PAUL CHENEY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	OTH	DAVE AVILAS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description	Rental Company	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: DUTRA MATERIALS								
*E0620562							No	
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0110562	MARINE EQUIPMENT, DECK BARGE						No	
			0.00	0.00	0.00	0.00		<input type="checkbox"/>