



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 974 Const Calendar Day: 533 Date: 19-Nov-2013 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

<b>Temperature</b>	<b>7 AM</b>	<b>12 PM</b>	<b>4PM</b>
<b>Precipitation</b>			<b>Condition</b>

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:55 AM. Crews had to work on the Electro Slag Weld repairs & work on miscellaneous activities . They started at 7:00 AM.

Rick , Elijah , Jose , Ma , Mike , Paul , & Reggie had to work on the Transversal Indications on the Electro Slag Weld . Wu had to work n Joint E . Crews had to prepare their tools & equipments . They were done at 7:20 AM.

Rick had to work on the Transversal Indications on Joint P . Face B & A between 9 & 13 Meters & on Joint J . Face A between 3 & 9 meters . He had to work with Jesse on the lay outs , work with the labors on the working platform extension in the East cell , & work with his crews in all areas .

After that , Rick had to excavate the Transversal Indications on Joint J . Face A .between 3 & 9 meters He started at 1:00 PM. He was done at 4:50 PM.

Elijah had to work on the Transversal Indications on Joint M . Face A between 9 & 13 meters . Elijah had to clean , grind , & weld . He started at 7:20 AM.

Mike came to the site at 9:00 AM. Mike had to mobilize his tools , equipments , reroute the power & gas lines , & set on Joint Q . Face B between 9 & 13 meters . He started at 9:15 AM. He was done at 12:00 PM.

In the afternoon , Mike had to clean , grind , heat , & weld . He started at 1:00 PM.

Wu came to the site at 1:00 PM. Wu had to work on Joint E . Face A between 9 & 13 meters . Wu had to prepare his tools , equipments , & reroute the power line . He was done at 2:00 PM. He started to grind & clean the weld at 2:05 PM.

Reggie had to wok on the Transversal Indications on Joint J . Face A between 9 & 13 meters . He had to clean & grind the weld . He started at 8:00 AM. He was done at 10:00 AM.

After that , he had to mobilize his tools , equipments , reroute the gas & air lines to excavate on Joint P . Face B between 9 & 13 meters . He started to excavate at 11:00 AM.

Ma had to work on the Transversal Indications on Joint Q . Face B between 9 & 13 meters . Mad had to clean , & grind the weld . He started at 7:20 AM. He was done at 10:30 AM.

After that , Ma had to work on Joint K . Face A between 9 & 13 meters . He had to clean & grind the 2 excavated areas . He started at 10:35 AM.

Paul & Jose had to work on the heating blankets , monitor the heat , supply materials , & work with all

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 974

**Date:** 19-Nov-2013 **Tuesday**

crews .

In addition to that , crews had to cover the welding equipments on the diaphragm at 13 meters , cover the heating blankets on the East shear plate , & plug the holes on the top of the diaphragm to avoid water run They started at 7:15 AM.

Ed , Joe , Bernie , Bonifacio , & Jesse were on the site . They had to work on the transversal Indication activities with the welders , VT , MT , & UT the excavations & the welds . Check ED & Joe 's report for the welders detailed activities . Bernie left at 3:00 PM.

Carlos & Jose P had to work on house keeping . Building working platform in the East cell & West cells They started at 7:10 AM.

Jose Avila , Rogelio , & Jose Avalos had to work on the pedestal closure pour . Crews had to mobilize their tools , equipments , reroute the power & air lines . They started at 10:30 AM. Crews were done at 11:30 AM.

Rogelio & Jose Avalos had to roughen the sidewalls of the pedestals . They started at 11:35 AM. Crews were

Froylan came to the site at 1:30 PM. Froylan had to work on the pedestal closure pour . He had to mobilize his tools , equipments , reroute the power line . He was done at 2:00 PM.

Jose Avila & Froylan had to work on the template to form the side of the pedestal & the skirt . They had to work on the lay outs , measurements , & prepare to cut the side panels to size . They started at 2:05 PM.

Tower crews were done at 4:55 PM. They had to wrap up their tools & equipments. Crews left at 5:10 PM.

Certified Coating crews came to the site at 9:30 AM. Mark & Ernie had to work on the Nelson studs inside the pedestal closure pour & on the skirt vertical stiffeners . They had to remove the rusty spots , grind , clean , & apply zinc rich primer coat .

Crews had to mobilize & set the tools , equipments, reroute the air lines . They were done at 10:30 AM. They started to clean at 10:35 AM. Crews were done at 2:00 PM. They started to paint at 2:05 PM. Crews were done at 2:50 PM. They had to wrap up their tools & equipments . Crews left at 3:00 PM.

Charlie was on the site . He had to work with the painters . Check Charlie ' s report for the painters detailed activities .

In the office , I had to work with Lorraine on the Transversal Indications tracking sheet & work on my report . I was done at 4:30 PM.

**04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)**  
AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)**  
AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	5.00	2.00	0.00	7.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Daouk, Sami    **Diary #:** 974    **Date:** 19-Nov-2013    **Tuesday**

Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	2.00	2.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	ELIJAH EVANS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment						Rental Company		
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
2296	WELDER, 600 AMP					No		<input type="checkbox"/>
		5.00	0.00	0.00	0.00			<input type="checkbox"/>
2295	WELDER, 600 AMP					No		<input type="checkbox"/>
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
2294	WELDER, 600 AMP					No		<input type="checkbox"/>
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT					No		<input type="checkbox"/>
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT					No		<input type="checkbox"/>
		8.00	2.00	0.00	0.00			<input type="checkbox"/>

<b>04-0120F4</b>	<b>Bid Item: 053</b>	<b>T-L01-ANE.053</b>	<b>Tower Lift 01 Walkway Grating and Access Tower NE</b>
AMERICAN BRIDGE/FLUOR, A JV			

<b>04-0120F4</b>	<b>Bid Item: 078</b>	<b>T-L01-ENE.078</b>	<b>Tower Lift 01 External Paint Tower NE</b>
CERTIFIED COATINGS COMPANY			

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	JNM	MARK STEWART	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Painter	JNM	ERNIE SOLON	6.00	0.00	0.00	6.00		<input type="checkbox"/>

<b>CCO-079</b>	<b>Bid Item: 001</b>	<b>T-MEP-ALS.079</b>	<b>Tower Base MEP</b>
AMERICAN BRIDGE/FLUOR, A JV			

<b>CCO-098</b>	<b>Bid Item: 001</b>	<b>T-TSD-ALS.098</b>	<b>Tower Skirt Details</b>
AMERICAN BRIDGE/FLUOR, A JV			

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	4.00	2.00	0.00	6.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	4.00	2.00	0.00	6.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	4.00	2.00	0.00	6.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	2.00	2.00	0.00	4.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>

<b>CCO-289</b>	<b>Bid Item: 001</b>	<b>0-FCP-ELS.289</b>	<b>Fender Closure Pour</b>
DUTRA MATERIALS			

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 974

Date: 19-Nov-2013 Tuesday

Labor		Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:		DUTRA MATERIALS								
	Piledriver	JNM		SAMI TAVAKE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
	Piledriver	JNM		RON TORRES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
	Piledriver	JNM		LUKE HUDSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
	Piledriver	JNM		JON - PAUL CHENEY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
	Operator	OTH		DAVE AVILAS	0.00	0.00	0.00	0.00		<input type="checkbox"/>