



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 470 Const Calendar Day: 533 Date: 19-Nov-2013 Tuesday  
 Inspector Name: Soheilifard, Saman Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 07:15 am 03:45 pm Break: 00:30 Over Time: 00:00

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 30-May-14 Status: Approved

**Weather**

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM  
 Precipitation none Condition Rain

Working Day  If no, explain:

**Diary:**

Dispute

**Work description.**

Tuesday, November, 19, 2013

**Pile Driving: Mobilization**

The pile driving for the falsework that are to support 8 of the 16 fender modules at the T1 Tower is getting underway.

Today, Dutra is mobilizing to the site all the piles and equipment to drive 12 piles around the foundation. The 6 piles that are on the West half of the T1 Tower in shaloom water are 80 feet long and the 6 that are to be driven on the East half are 100-ft piles.

Two barges moved in to the North side of the T1 Tower at 8:00. One is Barge 217, carrying all the piles and the Bubble Curtain (BC) with the multitude of sections that are to be added/replaced. The other Barge is EM 1106, which carries the Manotowoc Crane and the Impact Hammer and the hammer's lead.

A old tug boat called PHYLLIS showed up to the site at 8:30 (just as a bigger newer one left the site), which with an aid of a sciff! tried to move the two barges in the required position for the next 1/2 - 1 hour. At about 9:15, Phyllis moved to the West side of the Tower where Barge Kelso had been moored. Kelso is the barge with which Dutra had placed the reinforcing steel for the T1 footing slab. Phyllis move Kelso to the North side of the Tower next to Barge 217.

I asked Mike Eddy, Dutra's Project Manager to furnish me with the Pile Driving information.

04-0120F4	Bid Item: 041	0-000-000.041	ERECT PRECAST CONCRETE FENDER MODULES
DUTRA MATERIALS			

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: DUTRA MATERIALS								
Mechanic	JNM	steve zimmer	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	LUKE HUDSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	JEFF SAINZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	GILBERT MAYA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	DAVID SELPA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	GEN	TREVER MURRAY	8.00	0.00	0.00	8.00		<input type="checkbox"/>

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Soheilifard, Saman    **Diary #:** 470    **Date:** 19-Nov-2013    **Tuesday**

Piledriver	APP	ROBERT UTLEY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	STEVE FRIYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
<b>Equipment</b>								
<b>Equipment ID</b>	<b>Description</b>		<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Rental Company</b>	<b>Dispute</b>
<b>Contractor:</b> DUTRA MATERIALS								
*E0660562							No	
			8.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0650562							No	
			8.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0620562							No	
			8.00	0.00	0.00	0.00		<input type="checkbox"/>

**Attachment**



---

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Soheilifard, Saman

Diary #: 470

Date: 19-Nov-2013 Tuesday

---

