



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 6:33 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 314 Const Calendar Day: 536 Date: 22-Nov-2013 Friday
Inspector Name: Altamirano, Victor Title: Transportation Engineer
Inspection Type:
Shift Hours: Break: Over Time:
Federal ID:
Location:
Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [checked] If no, explain:

Diary:

Dispute

Work description.

[checkbox]

Inspector: Victor Altamirano (10 hours total including 2 hours OT)

Date: 112213

Location: West of OTD building test area

Weather: Sunny / 50 deg.

Field Work -

One of the two iron workers went home early feeling sick. Note that he was grinding lugs off from the end plate at jacking end before he went home about 8:30am.

An operator and iron worker was installing an end plate. After lunch, a worker completed cutting off the lugs from the jacking beam for test rig 5. He was also placing guide angles, timber, shims and guide plate to level jacking beam. Later they were using the extendable forklift to erect jacking beam and place it on the footing to grind off excess lugs with grinder. The worker completed fully tensioned the A490 bolts. VGO did the carpentry work on the boxes where the looms were placed.

ABF engineer: K. Chen (3 hours regular time)

Office Work -

I finalized diaries.

Equipment -

3 radio for 10 regular hours and 2 OT hours.

1 grinder for 5 regular hours.

1 gas cutting torch for 2 regular hour.

110kw Generator for 5 regular hours.

185 CFM compressor for 1 regular hour.

Bolting Impact gun for 1 regular hour.

Extendable forklift for 1/2 regular hours.

Hyster 80 forklift for 1 regular hour.

20' K-rail (27 k-rails were being rented for the Department)

10' k-rail (7 k-rails were being rented for the Department)

Ten (10) total 12"x12" crane mats that were 5'x16' each.

Four (4) total 12"x12" crane mats that were 5'x7' each.

Table with 4 columns: CCO-314, Bid Item: 001, 0-RRR-EFA.314, E2 Remove, Replace & Test Rods. Row 2: AMERICAN BRIDGE/FLUOR, A JV

Table with 7 columns: Labor, Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Altamirano, Victor **Diary #:** 314 **Date:** 22-Nov-2013 **Friday**

Contractor: AMERICAN BRIDGE/FLUOR, A JV							
Operator	JNM	RICHARD TAYLOR	0.50	0.00	0.00	0.50	<input type="checkbox"/>
Ironworker	APP	ROBERT MARTELL	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	1.50	0.00	0.00	1.50	<input type="checkbox"/>

Attachment



VGO re-building boxes for looms.



Installing end plate at TR 5.



End plate installed.



A490 bolts fully tensioned at end plate on dead end side of test rig.