



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 977 Const Calendar Day: 536 Date: 22-Nov-2013 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:55 AM. Crews had to work on the Electro Slag Weld repairs , work on the pedestal closure pour , & work on miscellaneous activities . They started at 7:00 AM.

Rick , Guowu , Jose , Ma , Mike , & Paul had to work on the Electro Slag Weld repairs . Crews had to work on the Transversal Indications . They had to prepare their tools , & equipments . They were done at 7:00 AM.

Rick had to work on the Transversal Indications on Joint J . Face A between 9 & 13 meters . Rick had to clean , grind , heat , & weld . He started at 7:20 AM.

In addition to that , Rick had to work with his crews in all areas , work with the QA & QC on the Transversal Indications .

Mike had to work on the Transversal Indications on Joint Q . Face B between 9 & 13 meters . Mike had to clean , grind , heat , & weld . He started at 7:20 AM.

Wu had to work on the Transversal Indications on Joint K . Face A between 9 & 13 meters . Wu had to clean , grind , heat , & weld . He started at 7:20 AM.

Ma had to work on Joint M . Face A between 9 & 13 meters . Ma had to clean & grind the weld , work the QA & QC on Joint M . Face B UT . He started at 8:00 AM. He was done at 1:00 PM.

After that , Ma had to mobilize his tools , equipments to work on Joint J . Face A between 3 & 9 meters Ma had to clean & grind the weld . He started at 1:10 PM.

Paul & Jose had to work with all crews in all areas , work on the heating blankets , monitor the heat , supply tools & materials to the crews .

In addition tot hat , crews had to work on the air main supply hoses . They had to reroute the hoses twice when the barge was mobilized to a different location around the footing box .

Ed , Joe , Bernie , Bonifacio , & Jesse were on the Site . They had to work with the welders , VT , MT , & UT the welds . Check Ed & Joe 's report for the welders detailed activities .

Jose Avila , Carlos , Froylan , Jose P , & Rogelio had to work on miscellaneous activities on the tower . Crews had to prepare their tools & equipments . They were done at 7:15 AM.

Froylan & Jose P had to work on the pedestal closure form . Crews continued to work on the North West corner on the West side . They had to work on the final touches , & install chamfers . They were

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 977

Date: 22-Nov-2013 **Friday**

done at 7:50 AM.

After that , crews had to mobilize their tools , equipments , reroute the power line to work on the North East corner on the East side . Crews had to cut to size & assemble the side panels , back supports , base boards & kickers . They started at 7:55 AM.

Jose Avila & Rogelio had to work with all crews & they had to work on the concrete repairs on the top of the footing box . Crews had to remove the high spots , roughen & level the top of the concrete . They started at 7:15 AM.

Carlos had to work on house keeping , work with all crews in all areas .

Tower crews were done at 4:55 AM. They left at 5:10 PM.

In the office , I had to work with Laraine on the Transversal Indications tracking sheet , work on my report . I was done at 4:30 PM.

04-0120F4	Bid Item: 052	T-L02-TNE.052	Tower Lift 02 Tower NE Furnish structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 053	T-L01-DSE.053	Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	PAUL FAMBRINI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2296	WELDER, 600 AMP	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
2295	WELDER, 600 AMP	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
2294	WELDER, 600 AMP	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>

04-0120F4	Bid Item: 053	T-L01-ANE.053	Tower Lift 01 Walkway Grating and Access Tower NE
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 078	T-L01-ENE.078	Tower Lift 01 External Paint Tower NE
CERTIFIED COATINGS COMPANY			

Labor

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 977 Date: 22-Nov-2013 Friday

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	MARK STEWART	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	ERNIE SOLON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP								
AMERICAN BRIDGE/FLUOR, A JV								
CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details								
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>