



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 439 Const Calendar Day: 546 Date: 02-Dec-2013 Monday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: No Inspection
 Shift Hours: Break: Over Time:
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: 21-Nov-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Not Recorded

Working Day If no, explain:

Diary: Dispute
General Comments
 No inspection today because I was on vacation. ABF informed me about the dehumidification balancer being on site and the FWS pipe fitter's work in an email. I inspected the work after the fact and determined that the work shown on the extra work sheets was appropriate.

04-0120F4 Bid Item: 128 0-000-000.128 DEHUMIDIFIER SYSTEM
 F.W. SPENCER AND SON, INC

Diary: Dispute
Dehumidification System 128 0-000-000.128
 Charles Bailey, NAB, assisted by Naoki Nakata, FWS spent 2 hours taking the ABF safety orientation, then 4 hours drilling test ports in the ducting in preparation of the balancing of the dehumidification units at the east anchorages, EB and WB bridges.

04-0120F4 Bid Item: 129 0-000-000.129 BOOSTER PUMP STATION
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	5.50	0.00	0.00	5.50		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	5.50	0.00	0.00	5.50		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	5.50	0.00	0.00	5.50		<input type="checkbox"/>

Diary: Dispute
Booster Pump 129 0-000-000.129
 The FWS crew, including Josh Johnson, spent the shift connecting the booster pump to the tower piping.
 To perform this operation, the crew used a 2.4HP generator, a 200 volt welding machine, a crew truck, and small tools.

CCO-354 Bid Item: 001 0-FWS-ELS.354 CIC - Mechanical Impacts - F.W. Spencer
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Feather, Bernard Diary #: 439 Date: 02-Dec-2013 Monday

Welder	JNM	RICHARD KIIKVEE	2.50	0.00	0.00	2.50	<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	2.50	0.00	0.00	2.50	<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	2.50	0.00	0.00	2.50	<input type="checkbox"/>

Diary: Dispute

Change of Character **001** 0-FWS-ELS.354

To perform the day's operations, the FWS crew worked from a closure of the #1 lane of the EB bridge. The crew, including Josh Johnson, spent 1.5 hours mobilizing to the work location, and 1 hour demobilizing at the end of the shift.

In addition to equipment used in the day's operations, the crew used 2 additional crew trucks and a port-a-potty on a trailer.

CCO-365	Bid Item: 001	0-CIC-EFA.365	Pipe Interference with Cable Railing				
F.W. SPENCER AND SON, INC							

Diary: Dispute

Change of Character **001** 0-CIC-EFA.365

FWS sheetmetal worker Naoki Nakata and Charles Bailey, National Air Balance Services, spent 2 hours of mobilization to and demobilization from the east anchorage cable splay chambers to balance the dehumidification units.