



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 214 Const Calendar Day: 558 Date: 14-Dec-2013 Saturday
 Inspector Name: Woo, Laraine Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time: 08:00
 Federal ID:
 Location:
 Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition clear and mild

Working Day If no, explain:

Diary: Dispute

CCO # 98

Labors continued stripping skirt closure pour form and finished stripping and applied curing compound at the south and east corners.

Jose Avilla, Rogelio Rodriguez
 Carlos Montajano, Jose Prado (also assisted on welding TI repair)

Transverse Indication Repair

Mike did excavation at joint T, 9m to 13m. Ma did grinding at joint S, 9m to 13m. Jose helped Mike on monitoring the machine and miscellaneous tasks.

Jesse did UT on V with Joe.

Please see QA's report (Joe Adame and James Doe) for welder's detailed activities.

04-0120F4 Bid Item: 053 T-L01-TNE.053 Tower Lift 01 Tower NE Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor				RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Trade	Class	Name							
Ironworker	APP	JOSE TORRES	0.00	8.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	JNM	MAN CHUN MA	0.00	8.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	FOR	EARL CLAYBORN	0.00	0.00	0.00	0.00		<input type="checkbox"/>	
Ironworker	JNM	MICHAEL JIMENEZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>	
Equipment				RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Equipment ID	Description							Remarks	
2295	WELDER, 600 AMP		0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
2296	WELDER, 600 AMP		8.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0020562	WELDING EQUIPMENT		8.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0020562	WELDING EQUIPMENT		8.00	0.00	0.00	0.00		No	<input type="checkbox"/>

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120
 AMERICAN BRIDGE/FLUOR, A JV

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Woo, Laraine

Diary #: 214

Date: 14-Dec-2013

Saturday

CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	8.00	0.00	8.00		<input type="checkbox"/>

CCO-321 Bid Item: 001 0-BDW-EFA.321 IERBYS Building Work

AMERICAN BRIDGE/FLUOR, A JV

