



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 995 Const Calendar Day: 563 Date: 19-Dec-2013 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activites

ABF crews came to the site at 6:50 AM. Rick , Paul , & Randy came at 9:00 AM. Crews had to work on the Transversal Indications on the Electro Slag Weld & work on miscellaneous activities . They started at 7:00 AM.

Rick , Jose , Ma , Mike , Paul , & Randy had to work on the Transversal Indications . Crews had to prepare their tools & equipments . They were done at 7:15 AM.

Rick & Randy had to wait for Paul & Jose to set the heating blankets on Joints P , T , V & wait for the steel to reach the required temperatures excavate .

In addition to that, Rick had to work with the QA , QC , & work with his crews in all areas .

Rick had to work on Joint T . Face A between 9 & 13 meters . Rick had to heat & excavate . He started at 11:30 AM.

Mike had to work on Joint J . Face A between 9 & 13 meters . Mike had to clean , grind , heat , & weld . He started at 7:25 AM.

Randy had to work on Joint V . Face B above the ring beam . Randy had to heat & excavate . He started to excavate at 10:25 AM. He was done at 12:00 PM.

After that , Randy had to clean & grind the weld . He started at 12:40 PM. He was done at 2:30 PM. He had to wait for Bernie & James had to MT the excavated weld . They were done at 2:45 PM. . Randy started to weld at 3:00 PM.

Ma had to work on Joint P . Face B between 9 & 13 meters . Ma had to clean & grind the weld . He started at 7:20 AM.

Paul & Jose had to work on the heating blankets , monitor the heat , work with the other crews . & supply materials to the crews .

(For the Transversal Indications . For Rick , Paul , & Randy 8.0 Regular Hours . For Mike , Ma , & Jose 8.0 Regular Hours & 2.0 Hours Over Time)

Joe & Jesse had to MT the 16 Eyelets on the tower skins at 109 meters . They were done at 11:30 AM.

Joe , James , Bernie , Bonifacio , & Jesse were don the site . They had to work with the welders , VT , MT , & UT the welds . Check Joe & James 's report for the welders detailed activities .

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 995

Date: 19-Dec-2013 **Thursday**

Carlos , Jose P , Jose A , Rogelio , & Vector had to work on miscellaneous activities . Crews had to prepare their tools & equipments . They started at 7:15 AM.

Carlos & Jose had to work on house keeping inside & outside the tower , work with the other crews , & built working platforms where is needed .

Rogelio had to work on the pedestal closure pour concrete repair inside the skirt . He had to clean , grind , & patch the side walls of the pedestal . He started on the North side of the pedestal at 7:20 AM.

In addition to that , he had to work on house keeping inside the skirt , mobilize his tools & equipments to work on the top of the footing box outside the skirt He was done at 2:30 PM.

After that , Rogelio & Vector had to work on the top of the concrete outside the skirt . Crews had to lay outs for the concrete , cut , & chip the concrete . They started on the East side at 2:35 PM.

Jose Avalos had to work on house keeping outside the tower , he had to work with the other crews on the concrete repairs , work with the tower crews bringing materials to the site for the concrete repairs inside the skirt .

Tower crews were done at 5:00 PM. They had to wrap up their tools & equipments. Crews left at 5:10 PM.

Dutra crews came to the site at 6;50 AM. Crews had to work on the East side piles . They had to weld the pile caps . Dave lowered the boat & set the welding machine on the North West corner at 7:20 AM.

Gilbert & Jon - Paul went in the water at 7:25 AM. Gilbert had to weld the remaining 2 piles . He started at 7:30 AM. He was done at 9:10 AM. Crews came out at 9:20 AM.

After that , crews had to work on miscellaneous activities on the barge . They were done at 11:30 AM. Crews left at 12:00 PM.

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

DUTRA MATERIALS

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Piledriver	JNM	JON - PAUL CHENEY	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Piledriver	JNM	GILBERT MAYA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Operator	OTH	DAVE AVILAS	5.00	0.00	0.00	5.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: DUTRA MATERIALS								
*E0620562							No	
		5.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0110562	MARINE EQUIPMENT, DECK BARGE						No	
		5.00	0.00	0.00	0.00			<input type="checkbox"/>

04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphram Tower SE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 995

Date: 19-Dec-2013 Thursday

Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	JNM	RANDY CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	JNM	PAUL FAMBRINI	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	FOR	EARL CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Equipment									
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Rental Company	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
2294	WELDER, 600 AMP	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>	
2293	WELDER, 600 AMP	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>	
2292	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>	
*E0010562	WELDING EQUIPMENT	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>	
*E0030562	WELDING EQUIPMENT	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>	
*E0010562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>	
04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE									
AMERICAN BRIDGE/FLUOR, A JV									
CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP									
AMERICAN BRIDGE/FLUOR, A JV									
CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details									
AMERICAN BRIDGE/FLUOR, A JV									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Semi-Skilled Laborer	JNM	VICTOR HERNANDEZ	4.00	2.00	0.00	6.00		<input type="checkbox"/>	
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>	

