



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 519 Const Calendar Day: 564 Date: 20-Dec-2013 Friday
 Inspector Name: Soheilifard, Saman Title: Transportation Engineer
 Inspection Type: No Inspection
 Shift Hours: 07:15 am 04:45 pm Break: 00:30 Over Time: 00:00
 Federal ID:
 Location:
 Reviewer: Awal, Mohammad Approved Date: 30-May-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM
 Precipitation none Condition Rain

Working Day If no, explain:

Diary:

Dispute

Work description.

Friday, December 20, 2013

• Called Mike Eddy of Dutra in regards to the work schedule on the installation of the fenders . In the earlier schedule the installation was contemplated to begin on Monday Dec 23 and it did not look as if that schedule was going to be upheld. He told me that the current plan is to mobilize the fenders to the job site on Thursday, the day after Christmas with an outside chance of starting installation on Friday. He added that there is a good chance that the installation will not begin until Monday, however. The plan, he continued, is to finish installation the same day it begins regardless of the time it takes to conclude the work. The intention, he added, is to install a fender a day. It should be mentioned that there are no Dutra employees out at the Tower today as the three that showed up yesterday left the site at 12:00 yesterday.

•I received a forwarded e-mail from Stuart Ross, QA, in which ABF had claimed that all elevations from 53M to 74M in the East Shaft and all elevations from 56M to 65M in the South shaft are bought off and requested Closure on these elevations as reflected on the Tower Punch-list.

The fact is that on the E. Shaft, the work at elevation 53M has not been turned over to the QA. Otherwise, all other items are acceptable. There have been a few shifts in the Contractor's decision as to whether or not to touch-up the damaged paint at this elevation. Being the entrance to the tower, at some point they thought that it is best to have this location painted last to avoid re-painting it as a result of high traffic volume. As of the writing of this report, it is decreed that paint damage at this elevation will be painted now and not at a later date.

•CCC employees continue working at the East & South shafts and they are priming at splice #1 at both locations. There have been no further requests for a buy-off following a December 16th walkthrough. Therefore, the items reflected on the Punch-list sent by Andre Markarian on Dec 19th with the exception of Elev. 53 on the East shaft remain unchanged.

For more information on the piecemeal effort being made painting inside the Tower shafts, please refer to Stuart Ross' report. It is not known, yet, how we will proceed with the painting of the exterior of the Tower and when & if this issue will be resolved.

•I had a conversation with Ernest Schulze (Consulting Safety Engineer) who is assigned to go to the Tower to assess the poor air quality due to the on-going work at these locations. This is yet, another follow-up to the Friday 13th meeting I had with the ABF safety Director and Supervisor in regards to the poor air quality inside of the Tower shafts where the painters are working. They had installed ventilation equipment at these shafts on the following Monday, but the equipment is inadequate. I had followed that up with a



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Soheilifard, Saman **Diary #:** 519 **Date:** 20-Dec-2013 **Friday**

call to Grady Hart and Bill Shedd which resulted in a visit by Grady and Barry Rathman to the site on Dec 19th.

Ernest Schulze had been tasked by Bill Shedd to investigate this matter further and offer his advice. He had the intention of going to the Tower today; however, based on his other engagements and the lack of time remaining in the day, the visit was postponed to Monday morning at about 10:30.

04-0120F4 Bid Item: 078 T-L01-ENE.078 Tower Lift 01 External Paint Tower NE

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	RICARDO PASSILA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	RAFAEL SERANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	LUIS PANIAGUA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	ERNESTO SOLON	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L02-ENE.078 Tower Lift 02 External Paint Tower NE

CERTIFIED COATINGS COMPANY