



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 997 Const Calendar Day: 567 Date: 23-Dec-2013 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

Carlos M , Jose P , Ma , Mike , Jose T , Rogelio , & Vector came to the site after the safety meeting at 7:30 AM. Rick , Ernest ,, Guowu , Paul , Reggie , & Zack came at 8:30 AM. Obra , Carlos A. , Jonathon , & Rene came at 9:00 AM.

Rick , Ernest , Guowu , Jose , Ma , Mike , Paul , Randy , Reggie , & Zack had to work on the Transversal Indications on the Electro Slag Weld repair . Crews had to mobilize their tools , equipments , reroute the air , gas , power lines , & set on their new locations . They were done at 9:00 AM.

In addition to that , crews had to wait for the QA & QC to MT the excavated areas & the steel to reach the required temperatures . They were ready at 9:30 AM.

Rick had to work on Joint J . Face B between 9 & 13 meters . Rick had to heat & excavate . He started at 9:45 AM. He was done at 11:00 AM.

After that , he had to mobilize his tools & equipments , reroute the air & power lines to excavate on Joint V . Face A between 9 & 13 meters . He had to wait for the labors to built working platform . He started to excavate at 2:00 PM.

In addition to that , he had to work with the QA , QC , & work with his crews in all areas .

Ernest had to work on Joint T . Face A between 9 & 13 meters . Ernest had to clean , grind , heat , & weld . He started at 9:40 AM.

Guowu had to work on Joint J . Face A between 9 & 13 meters . Wu had to clean , grind the weld . He started at 9:35 AM.

Mike had to work on Joint J . Face B between 9 & 13 meters . Mike had to wait for Rick to finish excavating the weld . He started to clean , grind , heat , & weld at 11;10 AM. He was done at 2:10 PM .

After that , he had to set & work on Joint E face A between 9 & 13 meters . He started to clean grind , heat , & weld at 2:15 PM.

Randy had to work on Joint P . Face A above the ring beam . Randy had to clean , grind , heat , & weld . He started at 9:30 AM.

Ma had to work on Joint E . Face A between 9 & 13 meters . Ma had to clean & grind . He started at 8:00 AM. He was done at 2:00 PM.

After that , Ma had to mobilize his tools , & equipments to work on Joint J . Face B between 9 & 13 meters . He started at 2:15 PM.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 997

Date: 23-Dec-2013

Monday

Paul , Jose , Reggie , & Zack had to work on the heating blankets , monitor the heat , supply materials to the crews , & work with all crews .

In addition to hat , Zack had to grind Joint V . Face B above the ring beam . He started at 9:30 AM. He was done at 12:00 PM.

Reggie had to work with Rick & Ernest setting the cover tarp , the ventilation system , the opening closures , & the working platform .

(For The Transversal Indications . For Jose & Mike 6.0 Regular Hours)

(For The Transversal Indications . For Rick & Ma 2.0 Regular Hours .)

(For The Transversal Indications . For Ernest , Guowu , Paul , Randy , Reggie , & Zack 6.0 Regular Hours.)

Ed & Jesse had to UT Joint V . Face B above the ring ring beam . James , Bernie , & Bonifacio had to MT Joints P , E , & T . Face A between 9 & 13 meters .

Ed , James , Bernie , Bonifacio , & Jesse were on the site . They had to work with the welders , VT , MT , & UT the welds . Check Ed & James 's report for the welders detailed activities .

Carlos , Jose , Rogelio , & Vector had to work on miscellaneous activities on the site. They started at 7:35 AM.

Carlos & Rogelio had to work on the top of the concrete repairs outside the tower . Crews had to remove , remove , the concrete , & clean the site . They started at 7:45 AM.

In addition to that , crews had to work with Jose p on house keeping , bring materials to the site , & help building platforms for the welders where is needed .

Jose P had to work on house keeping inside the tower . Work with all crews & build working platforms for the welders . He started at 7:40 AM.

Obra , Carlos , Jonathon , & Rene had to work on the skirt preparations . Crews had to wait for the skirt materials to be delivered to the site .

In addition tot hat , crews had to help mobilizing the barge from the South side of the tower to the North side .

They were done at 1:00 PM.

The skirt materials were delivered to the site at 1:55 PM. Crews had to fly the materials from the hauling barge & set them on the North side barge . They started at 2:00 PM. Crews were done at 2:55 PM.

Tower crews were done at 2:55 PM. They had to wrap up their tools & equipments . Crews left at 3:10 PM.

Jonathon left at 2:00 PM.

In the office , I had to work on my report . I was done at 3:30 PM.

04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Daily Diary Report by Bid Item

Job Name: 04-0120F4
Inspector Name: Daouk, Sami
Diary #: 997
Date: 23-Dec-2013
Monday

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Welder	APP	Reggie Humphry	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	ERNEST CONNORS	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	6.00	0.00	0.00	6.00		<input type="checkbox"/>

Equipment						Rental Company		
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2294	WELDER, 600 AMP					No	<input type="checkbox"/>	
		6.00	0.00	0.00	0.00			
2293	WELDER, 600 AMP					No	<input type="checkbox"/>	
		6.00	0.00	0.00	0.00			
2292	WELDER, 600 AMP					No	<input type="checkbox"/>	
		6.00	0.00	0.00	0.00			
*E0010562	WELDING EQUIPMENT					No	<input type="checkbox"/>	
		8.00	0.00	0.00	0.00			
*E0030562	WELDING EQUIPMENT					No	<input type="checkbox"/>	
		8.00	0.00	0.00	0.00			
*E0010562	WELDING EQUIPMENT					No	<input type="checkbox"/>	
		8.00	0.00	0.00	0.00			

04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE
 AMERICAN BRIDGE/FLUOR, A JV

CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP
 AMERICAN BRIDGE/FLUOR, A JV

CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details
 AMERICAN BRIDGE/FLUOR, A JV

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	CLINTON MONTGOMERY	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	JONATHAN CANITES	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment						Rental Company		
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 997 Date: 23-Dec-2013 Monday

000743	Marine, Barge, Flexifloat 1 EM1010	2.00	0.00	0.00	0.00	No	<input type="checkbox"/>
002363	Equipment, Crane, 20 Ton	2.00	0.00	0.00	0.00	No	<input type="checkbox"/>