



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 480 Const Calendar Day: 570 Date: 26-Dec-2013 Thursday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Not Recorded

Working Day If no, explain:

Diary: Dispute
General Comments
 Weekly Safety meeting 0800-0900. Track progress of FWS mechanical piping installation at CB 19 (PP 126 expansion loop). Misc MEP paperwork and write diaries.

04-0120F4 Bid Item: 123 0-000-000.123 CCSF WATER MAIN (12 NPS)
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	5.50	0.00	0.00	5.50		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	5.50	0.00	0.00	5.50		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	5.50	0.00	0.00	5.50		<input type="checkbox"/>

Diary: Dispute
12" DIP installation 123 0-000-000.123
 The FWS crew, including Josh Johnson, spent the shift working from the a closure of the #1 lane of the EB bridge, completing the welding the WT section to the top of the PS-5 clips to the east of the WB expansion loop at PP 126. The work was finishing by the end of shift and bought off by Smith Emery welding QC inspectors.
 The crew used a 200 volt welder, a 2.5 HP generator, and small tools in performance of this operation.
 At 1030, I went to CB 19 and discussed the work with Tom Colombo. I mentioned that the angle clips which were lengthened per the direction given in RFI 2649R00 and R00 were trimmed to their original length based on FWS field measurements. None of the trimming is CCO 187 work.

CCO-354 Bid Item: 001 0-FWS-ELS.354 CIC - Mechanical Impacts - F.W. Spencer
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	2.50	0.00	0.00	2.50		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	2.50	0.00	0.00	2.50		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	2.50	0.00	0.00	2.50		<input type="checkbox"/>

Diary: Dispute

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Feather, Bernard

Diary #: 480

Date: 26-Dec-2013 Thursday

Diary:

Mechanical Change of **001** 0-FWS-ELS.354

To perform the day's operations, the FWS crew worked from a closure of the #1 lane of the EB bridge. The crew, including Josh Johnson, spent 1.5 hours mobilizing to the work location, and 1 hour demobilizing at the end of the shift.

In addition to equipment used in the day's operations, the crew used 2 additional crew trucks and a port-a-potty on a trailer.