

SAS Superstructure

Location: 04-SF-80-13.2 / 13.9 Client Name: CalTrans

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 490 Const Calendar Day: 574 Date: 30-Dec-2013 Monday Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID: Location:

Reviewer: Shedd, Bill Approved Date: Status: Submit

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition not recorded

Working Day 🗸 If no, explain:

Diary:

General Comments

Track progress of FWS mechanical piping installation. Inspect west loop and east anchorage dehumidification units. Misc. MEP paperwork and write diaries.

04-0120F4 Bid Item: 128 0-000-000.128 DEHUMIDIFIER SYSTEM

F.W. SPENCER AND SON, INC

Diary:

Dehumidification System 128 0-000-000.128

I went to the east anchorage splay chamber today to inspect the dehumidification units and made these observations:

1.Both hatches (into the splay chamber and into the anchorage) were opened for both anchorages (EB and WB). I shut those for the EB bridge, and the hatch into the WB splay chamber, but ironworkers were working in the chamber behind the anchorage. I asked them to shut the hatch when they leave for the day. I would suggest you bring this topic up for their weekly safety meeting and put signs on the hatches saying they need to be closed when work is complete inside the dehumidified chambers.

- 2. The plenum box at the end of recirculation air outlet duct needs to be insulated.
- 3. The systems appear to be out of balanced. Looking at the gauges for the EB unit, the recirculation air needle is pegged. I didn't check the gauges for the WB unit, but the same situation may occur.
- 4.In general, it does not appear that the units have been fully balanced. There are plugs where pitot tubes were used on the process air duct immediate adjacent to the unit, and there are plugs on the recirculation air inlet and outlet, and make up air ducts, but there are no plugs at any of the process air outlets throughout the splay chamber or in the outlet behind the anchorage. The systems need to be fully balanced prior to the performance test.
- 5.It appears an electrical box cover is missing from control damper electric supply for the EB bridge unit. 6.The hatch leading to the chamber behind the anchorage for the EB bridge cannot be secured because the lock will not fit into the hasp.

I inspected the west loop unit last week and found no obvious problem, and the gauges appear to show the unit is balanced.

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences

F.W. SPENCER AND SON, INC

Labor

or Trade Class Name RT Hrs OT Hrs DT Hrs Total Remarks

ddrRptbyBidltem

Page 1 of 2

Run date 22-Nov-14

04-0120F4

04-SF-80-13.2/13.9

Self-Anchored

Suspension Bridge

Time 8:43 AM

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Feather, Bernard Diary #: 490 Date: 30-Dec-2013 Monday Contractor: F.W. SPENCER AND SON, INC Welder JNM RICHARD KIIKVEE 8.00 0.00 0.00 8.00 Plumber/Pipefitter JNM NARCISO BIAGI 8.00 0.00 0.00 8.00 TOM COLOMBO 0.00 Plumber/Pipefitter FOR 8.00 0.00 8.00 Dispute Diary: **Mechanical Piping** 001 0-MSI-EFA.187 The FWS crew, including Josh Johnson, spent the shift mobilizing to a day closure of Lane #1 of the EB bridge to install the PS-14 similar at Hinge AE, per the direction given in RFI 3260. The crew used a 200 volt welding machine, a 2.5 HP generator, three trucks, and small tools in performance of this work. CCO-354 Bid Item: 001 0-FWS-ELS.354 CIC - Mechanical Impacts - F.W. Spencer F.W. SPENCER AND SON, INC Dispute Diary: 0-FWS-ELS.354 Mechanical Change of 001 Mobilization to and demobilization from the bridge is covered under CCO 187 for this day's work. The crew used a towed port-a-potty to perform this days work.

