



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 385 Const Calendar Day: 577 Date: 02-Jan-2014 Thursday  
 Inspector Name: Feather, Bernard Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:  
 Federal ID:  
 Location:  
 Reviewer: Shedd, Bill Approved Date: 21-Nov-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition cool clear

Working Day  If no, explain:

**Diary:** Dispute  
**General Comments**  
 Weekly Safety Meeting 0800-0900. Track progress of FWS mechanical piping installation. Misc MEP paperwork and write diaries. Sign FWS T&M tracking sheets

04-0120F4 Bid Item: 128 0-000-000.128 DEHUMIDIFIER SYSTEM  
 F.W. SPENCER AND SON, INC

**Diary:** Dispute  
**Dehumidification System** 128 0-000-000.128  
 FWS presented the preliminary estimate of the new louver design per the response to RFI 118R02.

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences  
 F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Diary:** Dispute  
**10" DIP installation** 001 0-MSI-EFA.187  
 The FWS crew, Rick Kiiikvee, Joshn Johnson, Naciso Biagi, and superentenenent Tom Colombo, spent the shift laying out the 6", 10", 12" CCSF Mains at the expansion loop at PP 126 to lay out the sole plates for the PS-22 similars per the direction given in the response to RFI 3485 R01.

The crew used a 2.5 HP generator and small tools in performance of this work.

CCO-339 Bid Item: 001 0-MPI-ELS.339 Modify Piping at PP128  
 F.W. SPENCER AND SON, INC

**Diary:** Dispute  
 001

## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name: Feather, Bernard    Diary #: 385    Date: 02-Jan-2014    Thursday

**Bike Path Mechanical Expansion Loop** 0-MPI-ELS.339

In discussions at the WDC and via emails, the Department approved the Contractor's proposal to not galvanize the CCO 339 pipe supports and hangers. Rather, the material shall be blasted and primed upon deliverer, then painted per the Contract Special Provisions.

**CCO-354      Bid Item: 001      0-FWS-ELS.354      CIC - Mechanical Impacts - F.W. Spencer**  
 F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE		0.00	0.00			<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI		0.00	0.00			<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO		0.00	0.00			<input type="checkbox"/>

**Diary:**

**Mechanical Change of Character 001** 0-FWS-ELS.354

In addition to their normal work equipment, the crew used a towed port-a-potty in performance of the day's work which will be charged via monthly invoice under CCO 187.

The mobilization to and from the bridge will be paid under CCO 187 for this day's shift.